DSA PROJECT STATUS
CITY OF YOUNGSVILLE
March 2026

10/13/2025

1. **Wastewater Treatment Plant (WWTP) Upgrade:** The Notice to Proceed was issued with an effective start date of October 13 with a one-year completion time. The Contractor continues to remove debris from the SBR location. The contractor should be forming for concrete work at the headworks in the near future. Next month work will include forming and pouring concrete.
2. **New Water Treatment Plant**: Construction is complete. The service area has been expanded. Full load test on the generator was successfully completed, and the punch list has been addressed. We are awaiting LDH concurrence to advertise for bids to install a fourth filter to allow for additional service area expansion.
3. **Sugar Mill Pond Pump Station Upgrade**:

   A parallel force main is being planned to serve growth in Sugar Mill Pond. We are working on the plans and awaiting gas line letter of no objection and funding. The servitudes have been secured.
4. **Pump Station #5 Upgrade**: This project entails upgrading Pump Station #5 on the Youngsville Highway across from Nunu's to handle sewer flow from new developments in this area. We have received the LDH permit and are preparing final documents to bid this project, and awaiting funding.
5. **Pump Station Upgrades for WWTP upgrade**: We are preparing plans to upgrade Pump Station 1 (Church), 8 (Durel/Beau Jardin) and 17 (Fieldcrest); the upgrades are necessary due to the increase in head conditions posed by the upgrade of the wastewater plant. Plans are being completed to obtain LDH permitting.