

CHANGE ORDER

OWNER - Augusta Aviation Commission
Augusta Regional Airport at Bush Field
1501 Aviation Way
Augusta, GA 30906-9600
Ph: 706-796*4010

ARCHITECT / ENGINEER – Mead & Hunt, Inc.
878 S. Lake Drive, Lexington, SC 29072
Ph. (803) 996-2900

PROJECT: Consolidated Rental Car Quick Turn-Around Maintenance Service Facility (QTA)
Project No.: 0119700-131587.04

CHANGE ORDER NO.: 01
Date: 06/21/23
Cc:

CONTRACTOR: RW Allen Construction, LLC
1015 Broad Street
Augusta, Georgia 30901
Ph: 706-733-2800 Fax: 706-733-3879

DESCRIPTION of CHANGE:

CE No.	Description	Amount
CE 201	Site Sanitary Pipe Material Modification	(48,745.83)
CE 202	Site Fiber Signal Pathway Modification	(15,600.00)
CE 203	Fire Alarm Modification	6,438.00
CE 204	Landscape Modification	1,510.00
CE 205	Roof Material Thickness Modification	(6,125.00)
CE 206	Additional Vent/Drain Car Wash System	9,826.00
CE 207	Tree Removal	4,800.00
CE 208	Tenant Water Meters	6,604.00
CE 209	Transformer Delay	27,881.07
CE 210	Perimeter French Drain	33,374.86
TOTAL		\$19,963.10

Remainder of page left blank

ADJUSTMENT of CONTRACT SUM

Original Contract Sum:	\$ 9,290,396.00
Prior Adjustments:	\$ 0.00
Contract Sum Prior to this Change:	\$ 9,290,396.00
Adjustment for this Change:	\$ 19,963.10
Revised Contract Sum:	\$ 9,310,359.10

ADJUSTMENT of CONTRACT TIME

Original Contract Time:	365 (days)
Prior Adjustments:	0 (days)
Contract Time Prior to this Change:	365 (days)
Adjustment for this Change:	60 (days)
Revised Contract Time:	425 (days)

Contractor waives any claim for further adjustments of the Contract Sum and Contract Time related to the above-described change in the work.

ARCHITECT

Recommended by:

06/21/23_____
Architect_____
Date**OWNER'S REPRESENTATIVE**

Recommended by:

Representative_____
Date**CONTRACTOR**

Accepted by:

6/21/2023_____
Date**OWNER**

Approved by:

Date