



**CHANGE ORDER NO. 2**

<b>Issue Date:</b>	1/14/2025	<b>Effective Date:</b>	1/28/2025
<b>Owner:</b>	City of Bastrop	<b>Owner's Contract No.:</b>	NA
<b>Contractor:</b>	BAR Constructors	<b>Contractor's Project No.:</b>	285
<b>Engineer:</b>	KSA Engineers	<b>Engineer's Project No.:</b>	BAS006A
<b>Project Manager:</b>	Andres Rosales (City of Bastrop)		
<b>Project:</b>	Bastrop WWTP No. 3		
<b>Contract Name:</b>	Bastrop WWTP No. 3		

Change Order Execution
<p>The Contract is modified as follows upon execution of this <b>Change Order No. 2</b>:</p> <p>Description: Cost and time impacts for <b>Change Order No. 2</b> were previously reviewed, evaluated and approved by the Engineer (KSA Engineers).</p> <p><b>CP-01R4 18-inch Force Main Deduct:</b> (-\$163,609.93 and zero calendar days).</p> <p><b>CP-02 HWY 304 Bore Deduct:</b> (-\$36,676.42 and zero calendar days).</p> <p><b>CP-03R1 Five Strand Barbed Wire Fence:</b> (\$21,620.00 and 10 calendar days).</p> <p><b>CP-10R2 Network Server Rack Relocation per RFI-63:</b> (\$6,840.23 and 2 calendar days).</p> <p><b>CP-11R1 Coating at Underside of IPS Deck per RFI-66:</b> (\$16,215.00 and 4 calendar days).</p> <p><b>CP-12R1 Power to Plumbing Fixtures and Water Fountains:</b> (\$10,754.99 and 5 calendar days).</p> <p><b>CP-13R1 Wire Size Increase:</b> (\$7,180.30 and 1 Calendar day).</p> <p><b>CP-17 RCP Paved Surfaces at Storm Drain:</b> (\$10,574.49 and 2 calendar days).</p> <p><b>CP-19 Influent Screen Water Connection:</b> (\$3,465.47 and 3 calendar days).</p> <p><b>CP-21 Chlorine Building Driveway Access Changes:</b> (\$22,821.38 and 5 calendar days).</p> <p><b>CP-23R1 Dewatering Belt Press Ramp Modifications to Stairs:</b> (\$601.60 and 1 calendar day).</p> <p><b>CP-24 Sampling Point and Valve Boxes:</b> (\$6,824.68 and 4 calendar days).</p> <p><b>CP-25 Power to Fiber Optic Switches:</b> (\$11,613.70 and 5 calendar days).</p> <p><b>CP-26 Additional Sidewalk at Blower Chemical Building:</b> (\$2,599.10 and 3 calendar days).</p> <p><b>CP-31 Replacement Faucets for Bathrooms 118 and 119:</b> (\$4,935.00 and 5 calendar days).</p> <p><b>CP-36 Additional Handrail at Chlorine Truck Bay:</b> (\$587.63 and 1 calendar day).</p> <p><b>CP-37 Additional Handrail at Oxidation Ditch:</b> (\$587.63 and 1 calendar day).</p> <p><b>CP-41R1 Sodium Bisulfite Piping Insulation and Heat Trace:</b> (\$10,046.25 and 5 calendar days).</p> <p><b>CP-42 Air Compressor and Security Gate Pedestals:</b> (\$15,168.33 and 10 calendar days).</p> <p><b>CP-43 Lightning Strike:</b> (14,628.67 and 10 calendar days).</p> <p><b>CP-45 Fire Alarm IP Dialer:</b> (\$2,218.40 and 1 calendar day).</p> <p style="text-align: right;"><b>Summary: (\$31,003.50) and 78 calendar days.</b></p>



Change Order Execution	
Attachments: <b>Contractor Proposals CP-01R4 to CP-03R2, CP-10R2, CP-11R1, CP-12R1, CP-13R1, CP-17, CP-19, CP-21, CP-23R1 to CP-26, CP-31, CP-36 to CP-35, CP-41R1 to CP-43, and CP-45.</b>	
See attachments for all backup documents for each of the Contractor Proposals listed herein.	
<p style="text-align: center;"><b>CHANGE IN CONTRACT PRICE</b></p> Original Contract Price: \$ <u>26,369,000.00</u>	<p style="text-align: center;"><b>CHANGE IN CONTRACT TIMES</b> <i>[note changes in Milestones if applicable]</i></p> Original Contract Times: <u>NTP 03/01/2021</u> Substantial Completion: <u>480</u> Ready for Final Payment: <u>540</u> (Final Completion) <u>Calendar Days</u>
<input checked="" type="checkbox"/> <b>Increase</b> <input type="checkbox"/> <b>Decrease</b> from previously approved Change Orders: No. 1 to No. 1 \$ <u>272,219.49</u>	<input checked="" type="checkbox"/> <b>Increase</b> <input type="checkbox"/> <b>Decrease</b> from previously approved Change Orders: No. 1 to No. 1: <b>57 Calendar Days</b> Substantial Completion: <u>57</u> Ready for Final Payment: <u>57</u> (Final Completion) <u>Calendar Days</u>
Contract Price prior to this Change Order: \$ <u>26,641,219.49</u>	Contract Times prior to this Change Order: Substantial Completion: <u>537</u> Ready for Final Payment: <u>597</u> (Final Completion) <u>Calendar Days</u>
<input type="checkbox"/> <b>Increase</b> <input checked="" type="checkbox"/> <b>Decrease</b> of this Change Order: \$ <u>(31,003.50)</u>	<input checked="" type="checkbox"/> <b>Increase</b> <input type="checkbox"/> <b>Decrease</b> of this Change Order: <b>78 Calendar Days</b> Substantial Completion: <u>78</u> Ready for Final Payment: <u>78</u> (Final Completion) <u>Calendar Days</u>
Contract Price Incorporating this Change Order: \$ <u>26,610,215.99</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>615</u> Ready for Final Payment: <u>675</u> (Final Completion) <u>Calendar Days</u>
In signing a Change Order, the Owner and Contractor acknowledge and agree that:	
<ol style="list-style-type: none"> <li>1. The Change Order constitutes full mutual accord and satisfaction for the change to the Work. The stipulated compensation (Contract Price and Contract Times) set forth in this Change Order constitutes a full, complete, and final payment for all costs the Contractor has or will incur for the work described in this Change Order, includes not only all direct costs of Contractor such as labor, material, job overhead, and profit markup, but also includes any costs for modifications or changes in sequence of work to be performed, delays rescheduling, disruptions, extended direct overhead or general overhead, acceleration, material, or other escalation which includes wages and other impact costs.</li> </ol>	



Change Order Execution		
2. This Change Order will become a supplement to the Contract and all Contract provisions will apply hereto. 3. It is understood that this Change Order shall be effective on the date the Owner authorizes the Change Order by their signature. 4. No subsequent claim or amendment of the Contract Documents will arise out of or as a result of the Change Order.		
RECOMMENDED: By: _____ City Project Manger (Authorized Signature)	AUTHORIZED: By: _____ Owner (Authorized Signature)	ACCEPTED: By: <u>MA Arkambide</u> Contractor (Authorized Signature)
Title: _____	Title: _____	Title: <u>Secretary-Treas</u>
Date: _____	Date: _____	Date: <u>1-21-2025</u>

END OF DOCUMENT

Copy to: City of Bastrop- Owner  
BAR Constructors- Contractor