

August 20, 2019

Attention: Jeff Hart

550 E 6<sup>th</sup> Street

Beaumont, Ca 92223

RE: Time Impacts and Contract Extension

Dear Jeff Hart

As requested please consider this letter as Falcon's request to amend the management contract for this project. The project has been impacted by the following factors:

 Added additional work to be performed on Change Cost Order #005 which will include paving Potrero Blvd. full width, south of the new Potrero Blvd. Over Crossing. Falcon will continue to provide management and inspection services for this work.

The scheduled completion date of is being extended to September 20<sup>th</sup>, 2019.

Falcon Management Rate 2,083.29/day x 40 days = 83,331.76

Total of this request is \$83,331.76 Falcon Engineering Services

Sincerely,

Kurt Pegg, PE Resident Engineer

FALCON Engineering Services, Inc.

## CITY OF BEAUMONT

Staffing Schedule & Cost Proposal for CM Inspection Services

Potrero Overcrossing at SR-60, City of Beaumont CIP



## Cost to Complete

| Estimated Fees                           |                     |                 | Aug | Sept | Oct | Nov |             |                 |
|--|---------------------|-----------------|-----|------|-----|-----|-------------|-----------------|
| Description                              | Name                | Discounted Rate |     |      |     |     | Total Hours | Total Cost      |
| Resident Engineer/Scheduler              | Kurt Pegg, PE       | \$220.00        | 40  | 40   | 40  | 40  | 160         | \$<br>35,200.00 |
| A.RE/ASR                                 | Tariq Malik, PE     | \$182.00        | 0   |      |     | 0   | 0           | \$<br>-         |
| Office Engineer                          | Sarah Alina         | \$92.42         | 40  | 40   | 40  | 20  | 140         | \$<br>12,938.80 |
| SWPPP Review & Inspection (PT-As Needed) | Dion Catsro, QSD, 7 | \$174.56        | 8   | 4    | 4   | 0   | 16          | \$<br>2,792.96  |
| Inspector                                | Naim Abu-Laban      | \$180.00        | 60  | 60   | 40  | 20  | 180         | \$<br>32,400.00 |
|  |                     |                 |     |      |     |     |             |                 |
|  |                     |                 |     |      |     |     | 1064        | \$<br>83,331.76 |

Additional Budget Needed \$83,331.76

Extension: Additional waterline work and HMA paving will extend the contract completion date to September 30th, 2019. Project closeout in October and November

- 1- Cost Proposal is based on Average number of hours per month (Working Days) as detailed above for the remaining construction duration.
- 2- Direct Costs are estimates, based on project duration. Invoicing will be based on submitted hourly rates with Overhead and Fee multipliers included.
- 3- Prevailing Wage Wages for inspection subject to Calif. Labor Code Section 1772. Overtime will be paid in accordance with applicable labor laws.