

CHANGE ORDER NO. 02

Owner:	City of Bonifay	Owner's Project No.:	23FRP18
Engineer:	David H. Melvin, Inc.	Engineer's Project No.:	BON23RE
Contractor:	ECSC, LLC	Contractor's Project No.:	
Project:	City of Bonifay Resilient Stormwater Park		
Contract Name:	City of Bonifay Resilient Stormwater Park		
Date Issued:	12/15/2025	Effective Date of Change Order:	Upon Execution

The Contract is modified as follows upon execution of this Change Order:

Description:

Removal of remaining \$101,869.17 in the project contingency as the project is completed and adds 17 days to the Ready for Final Payment date for the final completion date of 12/05/2025.

Attachments:

None

Change in Contract Price	Change in Contract Times
Original Contract Price: \$ <u>1,988,938.94</u>	Original Contract Times: Substantial Completion: <u>210</u> Ready for final payment: <u>240</u>
Decrease from Original to Change Order 01: \$ <u>(53,048.55)</u>	No Change from Original to Change Order 01 Substantial Completion: <u>N/A</u> Ready for final payment: <u>N/A</u>
Contract Price prior to this Change Order: \$ <u>1,935,890.39</u>	Contract Times prior to this Change Order: Substantial Completion: <u>210</u> Ready for final payment: <u>240</u>
Decrease this Change Order: \$ <u>(101,869.17)</u>	Increase for Change Order: Substantial Completion: <u>0</u> Ready for final payment: <u>17</u>
Contract Price incorporating this Change Order: \$ <u>1,834,021.22</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>210</u> Ready for final payment: <u>257 (12/5/25)</u>

Recommended by Engineer (if required)

Accepted by Contractor

By: _____
 Title: _____
 Date: _____

Authorized by Owner

Approved by Funding Agency (if applicable)

By: _____
 Title: _____
 Date: _____

