



## BRECKENRIDGE CITY COMMISSION AGENDA SUMMARY FORM

**Subject:** Discussion and any necessary action regarding approval of Street Improvement Project- Phase 1 Change Order #1.

**Department:** Administration

**Staff Contact:** Cynthia

**Title:** City Manager

---

### **BACKGROUND INFORMATION:**

Raydon, Inc. is the contractor for the Street Improvement Project – Phase 1. This is a change order to the project that includes the following changes, most of which were initiated by the city to address on-site issues and include:

- Hullum/Harvey Intersection- additional concrete needed to improve/address drainage conditions.
- 4<sup>th</sup>/Live Oak – addressing roadway to improve drainage, grades, and rideability.
- Payne Street – additional concrete pavement in front of dumpster pads to improve the structural integrity of pavement to better withstand heavy trash trucks.
- Pecan Street - additional curb and gutter to address drainage issues.
- Gaddis – Change the limits of the project to include Dunnigan St. to Butte St.
- 3<sup>rd</sup> Street – addition of pre-lay asphalt to improve conditions.
- Hullum Street – replace the failing curb along Hullum Street from S. Oakwood to S. Court St.

### **FINANCIAL IMPACT:**

This change order increases contract price by \$214,593.98, from \$2,405,233.20 to \$2,619,827.18.

### **STAFF RECOMMENDATION:**

Consider approval of Change Order #1 for the Street Improvement Project and authorize the City Manager to execute the documents.