



CHANGE ORDER NO.: 001

Owner: City of Breckenridge Owner's Project No.: _____
 Engineer: Enprotec / Hibbs & Todd, Inc. Engineer's Project No.: 8170-2
 Contractor: Dowtech Specialty Contractors, Inc. Contractor's Project No.: _____
 Project Name: Lift Station Rehabilitation 1
 Date Issued: 12/2/2022 Effective Date of Change Order: When executed by Owner

The Contract is modified as follows upon execution of this Change Order:

Description:

- 1. Update to the substantial and final completion dates.

Summary:

- 1. Update to substantial and final completion dates.

Lead times of equipment have affected the overall construction schedule of the project. The initial substantial completion date of 11/15/2022, and final completion date of 12/15/2022 are no longer feasible due to the equipment lead times. The project team has continued to coordinate to find the best solution to expeditiously complete construction, but ultimately the schedule will need to be extended to a substantial completion date of 2/28/2023 and a final completion date of 3/30/2023.

The overall Contract Price will **NOT** change upon execution of this Change Order.

Attachments: N/A

Change in Contract Price	Change in Contract Times
Original Contract Price: \$ <u>264,434.00</u>	Original Contract Times: Substantial Completion: <u>120 days</u> Ready for final payment: <u>150 days</u>
CHANGE from previously approved Change Orders \$ <u>0</u>	CHANGE from previously approved Change Orders: <u>0 days</u>
Contract Price prior to this Change Order: \$ <u>264,434.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>120 days</u> Ready for final payment: <u>150 days</u>
Impact this Change Order: \$ <u>0.00</u>	Impact this Change Order: Substantial Completion: <u>105 days</u> Ready for final payment: <u>105 days</u>
Contract Price incorporating this Change Order: \$ <u>264,434.00</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>225 Days</u> Ready for final payment: <u>255 Days</u>

Recommended by Engineer

Accepted by Contractor

Signature: _____

Leroy Arce

Clint Carlile

By: _____

Leroy Arce

Clint Carlile

Title: _____

Project Manager

Project Manager

Date: _____

12/5/2022

12/5/2022

Authorized by Owner

Signature: _____

By: _____

Cynthia Northrop

Title: _____

City Manager

Date: _____