



CHANGE ORDER NO.: 02

Owner:	City of Breckenridge	Owner's Project No.:	
Engineer:	Enprotec / Hibbs & Todd	Engineer's Project No.:	8411
Contractor:	Raydon, Inc.	Contractor's Project No.:	
Project Name:	TWDB DWSRF #62913 CID-01 Water System Improvements		
Date Issued:	8/19/2026	Effective Date of Change Order:	

The Contract is modified as follows upon execution of this Change Order:

Description:

1. This change order highlights a total of \$19,930.00 of project proposed Change Orders (PCO) with additional cost associated with the PCO items as described below and attached.

Summary:

1. PCO – 3 Hydrovac poly lines and gas lines in creek crossing near W Williams and Pecan Intersection. Installation of approximately 200 LF of 6" DR-18 C900 PVC water pipe to bypass an existing box culvert by excavating across creek.

Additional Contract Cost Request

W. Williams St & Pecan St Box Culvert Bypass

The contractor ran into an existing box culvert under the intersection of W. Williams St and Pecan St. Due to the inability to tie the proposed water line into existing waterlines running north & south through the intersection. The city elected to by-pass the box culvert by running the water line around the and across a creek on the northeast side of the intersection. The rerouting of the water line inquired additional costs for the material and labor. The Contract Price will increase by \$19,930.00.

Total Additional Contract Cost: \$19,930.00

Attachments:

1. PCO – 3 Hydrovac poly lines and gas lines in creek crossing near W Williams and Pecan Intersection. Installation of approximately 200 LF of 6" DR-18 C900 PVC water pipe to bypass an existing box culvert by excavating across creek.

Change in Contract Price	Change in Contract Times
Original Contract Price:	Original Contract Times:
\$ 2,374,573.20	Substantial Completion: 180
	Ready for final payment: 210

CHANGE from previously approved Change Orders \$ 5,850.00	CHANGE from previously approved Change Orders: 228 days
Contract Price prior to this Change Order: \$ 2,380,423.20	Contract Times prior to this Change Order: Substantial Completion: 408 Ready for final payment: 438
Impact this Change Order: \$ 19,930.00	Impact this Change Order: Substantial Completion: 0 Ready for final payment: 0
Contract Price incorporating this Change Order: \$ 2,400,353.20	Contract Times with all approved Change Orders: Substantial Completion: 408 Ready for final payment: 438

Recommended by Engineer

Signature: _____
 By: Sage Diller
 Title: Project Manager
 Date: 8/7/2026

Accepted by Contractor

 Seth Shortes
 Raydon, Inc. - President
 8/7/2026

Authorized by Owner

Signature: _____
 By: Cynthia Northrop
 Title: City Manager
 Date: 8/7/2026



Raydon, Inc.
1465 Elmdale Rd. N. Abilene, TX 79601
PO Box 671 Breckenridge, TX 76424
Abilene Ph: 325-548-9369
Breckenridge Ph: 254-559-5012

CUSTOMER:

City of Breckenridge
ATTN: Cynthia Northrop
105 N. Rose St.
Breckenridge, TX 76424
Ph: 254-477-3019

cnorthrop@breckenridgetx.gov

REGARDING:

Williams/Pecan
Bypass Box Culvert

Change Order Request

23587

DATE: July 29, 2026

DESCRIPTION

- | |
|---|
| 1. HYDROVAC POLY LINES & GAS LINES IN CREEK CROSSING.
2. INSTALL APPROX. 200 LF OF 6" DR18 C900 PVC WATER PIPE TO BYPASS BOX CULVERT BY EXCAVATING ACROSS CREEK. |
|---|

NOTE: TRENCH SAFETY, BEDDING MATERIALS, VALVES, TIE-INS & ASPHALT WILL ALL BE PART OF BID ITEMS COST. THEY ARE NOT INCLUDED IN THE BYPASS COST.

TOTAL MATERIAL: \$7,360.00

TOTAL LABOR: \$12,300.00

SUBTOTAL: \$19,930.00

TAX: EXEMPT

TOTAL: \$19,930.00

Dick Garcia

7/29/26

Submitted by:

Date

Accepted by:

Date

WE APPRECIATE YOUR BUSINESS AND THE OPPORTUNITY TO SUBMIT THIS PROPOSAL. WE LOOK FORWARD TO ENHANCING THE QUALITY AND CURB APPEAL OF YOUR PROPERTY. IF YOU HAVE ANY QUESTIONS OR CONCERNS PLEASE CONTACT: DICK GARCIA AT 254-559-0195