

Owner:	City of Breezy Point	Owner's Project No.:	
Engineer:	Widseth	Engineer's Project No.:	2024-10044
Contractor:	Larson Excavating Contractors, Inc.	Contractor's Project No.:	
Project:	CR-11 Sanitary Sewer Extension		
Contract Name:	CR-11 Sanitary Sewer Extension		
Date Issued:	9/24/2025	Effective Date of Change Order:	9/26/2025

Description:

Attachments:

**Contractors substantial completion date extension request.**

**[State Contract Times as either a specific date or a number of days]**

<u>Original Contract Times:</u>	
Substantial Completion:	September 26, 2025
Ready for final payment:	November 3, 2025

<u>Requested Contract Times:</u>	
Substantial Completion:	October 10, 2025
Ready for final payment:	November 3, 2025

Recommended by Engineer

By: Nick Peterson  
Sig.: *Nick Peterson*  
Title: Project Engineer  
Date: 9/24/25

Accepted by Contractor

*[Signature]*  
V.P. *Karen Larson*  
09-24-2025

Authorized by Owner

By: \_\_\_\_\_  
Sig.: \_\_\_\_\_  
Title: \_\_\_\_\_  
Date: \_\_\_\_\_

# Larson Excavating Contractors, Inc.

41354 County Road 9 – PO BOX 7, Holdingford, Minnesota 56340 (320) 746-2684

---

09/23/2025

City of Breezy Point  
319 County Road 11  
Breezy Point, MN 56472

Honorable Mayor, City Administrator and City Council,

We are writing at this time to request a 2 week extension of the substantial completion of the CR-11 Sanitary Sewer Extension project. Sadly and to our frustration our concrete contractor has mislead both the Engineer and us regarding the installation of the concrete curb which we had originally scheduled with them for September 2. After a "No Show" and many attempts trying to reach the concrete contractor work was rescheduled for September 16. The Concrete Contractor again failed to show up on the 16<sup>th</sup> and assured us he would be there on the 18<sup>th</sup>. On the 18<sup>th</sup> Nick Peterson was able to contact them and was told they'd be there Monday 9/22. They once again failed to show on the 22nd and have been nonresponsive to all our inquiries and requests for subcontractor documentation, thus leaving us no recourse with this contractor. We at this time have secured French Lake Curb to install the concrete. Pavers are tentatively scheduled for mid-next week. We have been and will continue to expedite the work left to complete this project.

Respectfully,

Jeffrey Larson  
Larson Excavating Contractors Inc.