

**Change Order No. 3**

Date of Issuance:	4/9/2026	Effective Date:	
Owner:	City of Chipley	Owner's Contract No:	25-01
Contractor:	GCUC, LLC	Contractor's Project No:	25-10
Engineer:	Mott MacDonald	Engineer's Project No:	502101554
Project:	CDBG Peach Street PS Replacement	Contract Name:	CDBG Peach Street PS Replacement

The Contract is modified as follows upon execution of this Change Order:

This Change Order is for time extension only. Due to delays on obtaining control panel and electrical components, and additional 75 days is needed.

<b>Total Change: NO CONTRACT CHANGE</b>	<b>Total</b>	\$	-
---	--------------	----	---

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES [note changes in Milestones if applicable]	
Original Contract Price: \$ 1,510,925.00	Original Contract Times: Substantial Completion: 240 Ready for Final Payment: 270 days or dates	
[Decrease] from previously approved Change Orders No. 0 to No. 2 \$ (271,042.57)	No change from previously approved Change Orders No. 0 to No. 2 Substantial Completion: 0 Ready for Final Payment: 0 days	
Contract Price prior to this Change Order: \$ 1,239,882.43	Contract Times prior to this Change Order: Substantial Completion: 240 Ready for Final Payment: 270 days or dates	
No change of this Change Order: \$ -	[Increase] of this Change Order: Substantial Completion: 75 Ready for Final Payment: 75 days or dates	
Contract Price incorporating this Change Order: \$ 1,239,882.43	Contract Times with all approved Change Orders: Substantial Completion: 315 Ready for Final Payment: 345 days or dates	
RECOMMENDED: By: <i>C. Heath Roberts</i> Engineer (if required) Title: Project Engineer Date: 04/09/2026	ACCEPTED: By: _____ Owner (Authorized Signature)	ACCEPTED: By: <i>Chris Corbin</i> Contractor (Authorized Signature) Title: _____ VP Date: 04/09/2026
APPROVED by Funding Agency (if applicable) By: _____ Date: _____		
Title: _____		