

GL Number	Ref #	Journal	Post Date	Description	Amount
					Increase (Decrease)
300-710-563340-572-18	10018	BA	02/27/2023	P&T PARKING LOT ASPHALT RESURFACIN	(10,000.00)
					<u>(10,000.00)</u>

SCOPE OF WORK CHANGE ORDER

PROJECT NAME	Pool & Tennis Center – Pool/Splash Pad Deck Repair		
LOCATION OF WORK	Cooper City Pool & Tennis Center- 11600 Stonebridge Parkway		
CONTRACT/PO NO.	2022-8126	CHANGE ORDER NO.	001
REQUESTING PARTY	Public Works	DATE OF REQUEST	2/23/2023
PROJECT MANAGER	Tim Fleming	CONTRACTOR	Dale's Decking Inc.
DEPT. DIRECTOR	Thomas Good	CONSULTANT	N/A

ITEMIZED CHANGES

WORK ORDER ITEM	ADD / DELETE / CHANGE IN COST	ORIGINAL COST	FINAL COST
Base coat, spray texture, stain 800sqft of deck	Add	\$4,000.00	\$10,000.00
TOTAL		\$4,000.00	\$10,000.00

REASON FOR SOW CHANGE Splash pad surface deterioration was greater than original repairs. Once work began, additional areas were re-evaluated and repairs needed exceeded original quote. Contractor recommends removing existing surface and making necessary repairs. Additional square footage added to scope.

PAYMENT TERMS AND IMPACT ON PAYMENT PROGRESS N/A

IMPACT TO SCHEDULE *Include revised timeline.*
Splash pad will be shut down for no more than one week.

RECOMMENDED BY PROJECT MANAGER

Tim Fleming

ACCEPTED BY DEPT. DIRECTOR



DATE 02/27/2023

DATE 2-27-2023

REVIEWED BY FINANCE

APPROVED BY CITY MANAGER

DATE

DATE

Thomas Good

From: Joseph Napoli
Sent: Wednesday, February 22, 2023 8:35 AM
To: Thomas Good; Stacie Weiss
Cc: Aaron Kendrick; Brandon Dodgen
Subject: RE: Splash Pad

Thanks Tom,
Let's proceed with the new PO. Please keep me updated on progress.
Joe

From: Thomas Good <TGood@coopercity.gov>
Sent: Tuesday, February 21, 2023 5:08 PM
To: Joseph Napoli <JNapoli@coopercity.gov>; Stacie Weiss <SWeiss@coopercity.gov>
Subject: Re: Splash Pad

Joe,
Staff obtained three quotes for the original spot repairs. The selected vendor began work and immediately discovered that the condition was worse than anticipated. The vendor immediately stopped work and advised staff of the need to restore the entire surface area. A verbal price quote was around \$20,000. Staff negotiated with the vendor for a price to include surface installation only (Staff will perform demolition and preparation). The new cost is \$10,000. A change order is recommended to proceed with a new PO. We need your (or designee) approval for the change order. Also, we will need to transfer funds. Accounts are being looked at now for consideration. The work can be completed by our vendor in a relatively short time once we complete preparations. This will cause the splash area to be closed for a time. I will get a more refined timing for closure from staff. Thanks. Tom

Sent via the Samsung Galaxy S22+ 5G, an AT&T 5G smartphone
Get [Outlook for Android](#)

From: Joseph Napoli <JNapoli@coopercity.gov>
Sent: Tuesday, February 21, 2023 10:34:12 AM
To: Thomas Good <TGood@coopercity.gov>; Stacie Weiss <SWeiss@coopercity.gov>
Subject: Splash Pad

Any update on the resurfacing?