



Strand Associates, Inc.®
1170 South Houbolt Road
Joliet, IL 60431
(P) 815.744.4200
www.strand.com

January 27, 2026

CHANGE ORDER NO. 10

PROJECT: West Sewage Treatment Plant (STP) Improvements
OWNER: City of Crest Hill, Illinois
CONTRACT: 1-2022
CONTRACTOR: Vissering Construction Company

Description of Change

10a	Work described in the enclosed Contractor's Cost Proposal Request (CPR) 040 Revision 1 (dated December 10, 2025) and Engineer's CPR 040 (dated June 13, 2025) including the credit for downsizing site natural gas piping across the site.	(DEDUCT)	(\$1,930)
10b	Work described in the enclosed Contractor's CPR 041 Revision 1 (dated August 21, 2025) and Engineer's Request for Information (RFI) 118 response (dated March 12, 2025) related to plumbing changed in Structure C45-Filter Building, including rerouting of the condensate drain for the water source heat pump and a new sump pump and associated plumbing in the Filter Room.	ADD	\$18,994
10c	Work described in the enclosed Contractor's CPR 042 Revision 2 (dated September 16, 2025) and Engineer's CPR 042 Revision 1 (dated September 8, 2025) related adding washer and dryer gas and plumbing hook-ups in the Structure E70 Dewatering and Operations Building.	ADD	\$4,072
10d	Work described in the enclosed Contractor's CPR 043 (dated December 4, 2025) and enclosed Engineer's CPR 043 Revision 1 (dated July 28, 2025) related to temporary power generation during a ComEd switchover.	ADD	\$55,391
10e	Work described in the enclosed Contractor's CPR 046 Revision 2 (dated November 4, 2025) related to rerouting electrical duct bank along the south side of Structure E70 Dewatering and Operations Building.	ADD	\$31,815
TOTAL VALUE OF THIS CHANGE ORDER:		ADD	\$108,342

Contract Price Adjustment

Original Contract Price	\$50,640,000
Previous Change Order Adjustments	(\$1,052,634)
Adjustment in Contract Price this Change Order	\$108,342
Current Contract Price including this Change Order	\$49,695,708

DLG:amm\S:\JOL\3800--3899\3894\048\Construction\Change Orders\CO-010\Change Order 10 - Crest Hill West.docx

City of Crest Hill–Vissering Construction Company
 Contract 1-2022, Change Order No. 10
 Page 2
 January 27, 2026

Contract Substantial Completion Date Adjustment

Original Contract Substantial Completion Date	December 1, 2024
Contract Substantial Completion Date Adjustments due to previous Change Orders	548 days
Contract Substantial Completion Date Adjustments due to this Change Order	0 days
Current Substantial Contract Completion Dates including all Change Orders	June 1, 2026

Contract Final Completion Date Adjustment

Original Contract Final Completion Date	March 1, 2025
Contract Final Completion Date Adjustments due to previous Change Orders	640 days
Contract Final Completion Date Adjustments due to this Change Order	0 days
Current Final Contract Completion Dates including all Change Orders	December 1, 2026

This document shall become a supplement to the Contract and all provisions will apply hereto.

RECOMMENDED



January 27, 2026

ENGINEER–Strand Associates, Inc.®

Date

APPROVED



January 28, 2026

CONTRACTOR–Vissering Construction Company

Date

APPROVED

OWNER–City of Crest Hill, Illinois

Date