



City Council Agenda Memo

Crest Hill, IL

| | |
|----------------------|--|
| Meeting Date: | 10/3/2022 |
| Submitter: | Mark Siefert, Director of Public Works |
| Department: | Public Works |
| Agenda Item: | To approve change order #1 with Camco Construction for the work being done on the Theodore St. storm sewer for \$14,034.78 |

Summary: An existing conflict with an underground ComEd cable was discovered that affects work on the Theodore Street storm sewer. The following options were considered to address this problem:

1. Replace this proposed structure with three smaller drainage structures.
 - a. The city would also be paying something to the contractor for the original proposed structure because of its special design and that it has already been fabricated.
2. Have ComEd relocate this buried line which will take months to finalize and will push our completion into next spring to finish the construction and we would also be on the hook for the cost of the relocation.

Staff would recommend going with the option one above so Camco can finish this project up this construction season. This is recommended due to the timing of the work and the costs of wintering the project over the next winter season and along with the fact that option two in the end would end up being very similar if not more in additional costs.

In addition to this the contractor needed to remove more sidewalk than the plans allowed along the south side of Theodore to get enough slack in a communication line to move it behind the proposed structure and miss an existing 10" Joliet water main. This work was another \$5,400.

Recommended Council Action: To approve change order #1 with Camco Construction for the work being done on the Theodore St. storm sewer for \$14,034.78.

Financial Impact:

Funding Source: Water/Sewer

Budgeted Amount: \$60,000

Cost: Original \$41,141

With Change order #1- \$55,175.78

Attachments:

Change Order #1