



Date of Issuance:	Effective Date:
Owner: City of Cartersville	Owner's Contract No.: 505-3320-54-1331
Contractor: K.M. Davis Contracting Co., Inc.	Contractor's Project No.:
Engineer: RINDT, Inc.	Engineer's Project No.: R2017-019
Project: Mission Road Gravity Sewer Replacement Phase III	Contract Name:

The Contract is modified as follows upon execution of this Change Order:

Description: Construction time extension to incorporate multiple factors that have impacted the construction schedule, including: scheduling delays associated with the railroad permit & corresponding operations on the railroad R/W, material delays associated with vendor certification of proposed sewer manholes, material delays associated with required manhole castings, and additional time necessitated by field orders & design changes based on previously unknown subsurface conditions and various existing utility locations.  
 Attachments: N/A

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price:  \$ <u>2,388,728.30</u>	Original Contract Times: Substantial Completion: <u>28-October-2022 (270 days)</u> Ready for Final Payment: <u>28-November-2022 (300 days)</u> days or dates
[Increase] [Decrease] from previously approved Change Orders No. <u>   </u> to No. <u>   </u> :  \$ <u>0</u>	[Increase] [Decrease] from previously approved Change Orders No. <u>   </u> to No. <u>   </u> : Substantial Completion: <u>N/A</u> Ready for Final Payment: <u>N/A</u> days
Contract Price prior to this Change Order:  \$ <u>2,388,728.30</u>	Contract Times prior to this Change Order: Substantial Completion: <u>28-October-2022 (270 days)</u> Ready for Final Payment: <u>28-November-2022 (300 days)</u> days or dates
[Increase] [Decrease] of this Change Order:  \$ <u>0</u>	Increase of this Change Order: Substantial Completion: <u>14-April-2023 (168 days)</u> Ready for Final Payment: <u>30-April-2023 (154 days)</u> days or dates
Contract Price incorporating this Change Order:  \$ <u>2,388,728.30</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>14-April-2023 (438 days)</u> Ready for Final Payment: <u>30-April-2023 (454 days)</u> days or dates

RECOMMENDED: By: <u></u> Title: <u>Project Manager</u> Date: <u>10-November-2022</u>	ACCEPTED: By: _____ Title: _____ Date: _____	ACCEPTED: By: <u></u> Title: <u>Vice President</u> Date: <u>11-10-22</u>
--	---	--

Approved by Funding Agency (if applicable)  
 By: \_\_\_\_\_ Date: \_\_\_\_\_  
 Title: \_\_\_\_\_