



11/27/2023

NWGP, Inc.
 P.O. Box 578
 Calhoun, GA 30703
 Office: (706) 383-5314
 Fax: (706) 383-5315
 Cell: (770) 542-8872
 E-Mail: emcmanus@nwgpinc.com

Dalton Airport Rehabilitation
 Dalton, GA

Phase 1 Change Order Requests

ITEM NUMBER	DESCRIPTION OF WORK	QUANTITY	UNIT	UNIT PRICE	SUBTOTAL	TOTAL PRICE
Change Order #1						
	Concrete Curb and Flume Removal	1.00	LS	\$ 3,906.55	\$ 3,906.55	\$ 3,906.55
	Time Extension Request				1 Day	
Change Order #2						
	Additional Soil Cement Mix Depth 6"	600.00	SY	\$ 7.50	\$ 4,500.00	\$ 6,390.00
	Additional Cement- Billed Under Item #17	9.00	CY	\$ 210.00	\$ 1,890.00	
	Time Extension Request				1 Day	
Change Order #3						
	Excavate and Haul off 36" of material- Billed under Item #10	428.00	CY	\$ 94.00	\$ 40,232.00	\$ 80,716.48
	Geotextile Fabric	400.00	SY	\$ 5.50	\$ 2,200.00	
	#3 Stone	490.01	TONS	\$ 78.13	\$ 38,284.48	
	Time Extension Request-10-18 thru 10-30				12 Days	
Change Order #4						
	GPS Model/ Grade Change/ Layout	1.00	LS	\$ 1,850.00	\$ 1,850.00	\$ 1,850.00
	Time Extension Request 9-20 thru 10-9 (19 Days)				19 Days	
Change Order #5						
	Excavate and Haul off pipe spoils- Billed under item #10	506.00	CY	\$ 94.00	\$ 47,564.00	\$ 107,804.00
	Backfill with Asphalt Millings	1004.00	TONS	\$ 60.00	\$ 60,240.00	
	Time Extension Request (2 Days)				2 Days	
Total Phase 1 Change Order Requests						\$ 200,667.03
Proposed Time Extension						35 days

Signed: Eli McManus
 Eli McManus, Project Manager
 NWGP, Inc.
 P.O. Box 578
 Calhoun, GA 30703
 Office: (706) 383-5314, ext. 150
 Fax: (706) 383-5315
 Cell: (770) 542-8872
 E-Mail: emcmanus@nwgpinc.com

Date: 11/27/2023