

**CITY OF DALTON  
DALTON MUNICIPAL AIRPORT  
CHANGE ORDER SUMMARY**

Project: Apron Pavement Rehabilitation, Phase II  
Croy Project No. 2106.005  
GDOT: AP023-9067-44(313) Whitfield, PID T007894

Change Order No. : 1  
Date: 02/05/24

Contractor:  
Northwest Georgia Paving, Inc.  
501 W. May Street  
Calhoun, GA 30701

Contract Date: 04/05/23  
Contract For: Construction

Whereas, it is desirable to expand the scope of the original contract for the Apron Pavement Rehabilitation Phase II project at the Dalton Municipal Airprt, the following Change Order is submitted to wit:

Change Order No. 1 Scope:

*Demo and haul off existing curb, gutter, and flume; increase soil cement % and additional soil cement depth to address unexpectedly poor soil conditions; undercut subgrade and backfill with stone and geogrid and extend Contract completion date by twenty-one (21) days, from December 16, 2023, to January 6, 2024.*

It is agreed that as a result of the above modification, the contract amount is increased \$771,744.62 as detailed in the attached Change Order Schedule of Items and that the Contract completion date is extended by twenty-one (21) days and that this Change Order is hereby made a part of the original contract to be performed under the specifications thereof, and that the original contract is in full and effect, except in so far as it might be modified by this Change Order.

The original Contract Sum	\$ 1,518,057.20
The net change by previously authorized Change Orders	\$ -
The Contract Sum prior to this Change Order was	\$ 1,518,057.20
The Contract Sum will increase by this Change Order in the amount of	\$ 771,744.62
The revised Contract Sum including this Change Order will be	\$ 2,289,801.82
The Contract Time will be increased by (21) days	21 Days
The date of Substantial Completion as of the date of this Change Order therefore is	01/06/24

Date this: 2/15/24

Recommended for Approval:

PATRICK T. LENTON  
Croy Engineering, LLC

Northwest Georgia Paving, Inc.

By: [Signature]  
Title: President

City of Dalton

By: \_\_\_\_\_  
Annalee Harlan Sams, Mayor  
Title



(Seal)

**CITY OF DALTON**  
**DALTON MUNICIPAL AIRPORT**  
**CHANGE ORDER SCHEDULE OF ITEMS**

**Contract:** Apron Pavement Rehabilitation, Phase II  
**Change Order No.:** 1  
**Date:** 02/05/24

**Contractor:** Northwest Georgia Paving, Inc.

Item No.	Spec No.	Description	Current Contract			Revisions		Net Change		
			Current Qty	Unit	Unit Price	Current Amount	Revised Qty	Revised Amount	Qty	Amount
34CO1		Demo of existing Curb/Gutter & Flume includes haul off site	0.00	LS	\$ 3,906.55	\$ -	1.00	\$ 3,906.55	1.00	\$ 3,906.55
35CO2		Soil-Cement Stabilized Base 6"	0.00	SY	\$ 7.50	\$ -	600.00	\$ 4,500.00	600.00	\$ 4,500.00
36CO3		Undercut and Replace	0.00	CY	\$ 94.00	\$ -	430.69	\$ 40,484.48	430.69	\$ 40,484.48
37CO4		GPS Model/Grade Change/Layout	0.00	LS	\$ 1,850.00	\$ -	1.00	\$ 1,850.00	1.00	\$ 1,850.00
38CO5		Backfill - Asphalt Millings	0.00	LS	\$ 33,264.00	\$ -	1.00	\$ 33,264.00	1.00	\$ 33,264.00
39CO6		Geotextile Fabric	0.00	SY	\$ 5.50	\$ -	6,000.00	\$ 33,000.00	6,000.00	\$ 33,000.00
40CO6		#3 Stone	0.00	CY	\$ 88.28	\$ -	2,326.65	\$ 205,396.66	2,326.65	\$ 205,396.66
41CO6		GAB	0.00	TN	\$ 63.64	\$ -	1,331.19	\$ 84,716.93	1,331.19	\$ 84,716.93
42CO7		Unclassified Excavation - Excavation/haul off	0.00	CY	\$ 94.00	\$ -	3,879.00	\$ 364,626.00	3,879.00	\$ 364,626.00
<b>Current Value</b>						<b>\$ -</b>	<b>Revised Value</b>	<b>\$ 771,744.62</b>	<b>Net Change</b>	<b>\$ 771,744.62</b>