



January 16, 2025

Mr. Jon McCraw
City Manager
City of Diamondhead
5000 Diamondhead Circle
Diamondhead, MS 39525

**Re: Change Order #2
Ahuli Drainage Project
LJ Construction Inc.**

Dear Mr. McCraw:

For consideration by the Council, I have enclosed Change Order #2 for this project.

The scope of work includes installation of solid sod and removal of hydroseeding due to a change in discussion and preference along residential property. Additionally, it increases quantity for borrow excavation; asphalt paving to rectify a portion of Ahuli Place with failing native subbase material; and includes additional scope for ditch excavation near Diamondhead Drive East to alleviate an issue with drainage into the existing pond. These updated quantities are shown on the enclosed Summary of Amended Quantities and Totals.

Based on this Change Order, the Contract Value will be a net increase of \$49,447.00 resulting in a new total of \$572,368.52. This Change Order does not alter the Contract Time, retaining Substantial Completion date February 8, 2025.

Therefore, I recommend that the Council approve this Change Order #2. Should you have any questions, please do not hesitate to contact me at 228-396-0486 or nathan@ccellc.us.

Sincerely,

COVINGTON CIVIL & ENVIRONMENTAL, LLC

Nathan Long

Nathan Long, E.I.T.
Project Engineer

Enclosures: Change Order #2, Signed; Summary of Amended Quantities and Totals

CHANGE ORDER

OWNER:
City of Diamondhead
5000 Diamondhead Circle
Diamondhead, MS 39525

CHANGE ORDER NO. 2
DATE: January 16, 2025

CONTRACTOR:
LJ Construction Inc.
11226 Dobson Road
Gulfport, MS 39503

ENGINEER: Covington Civil &
Environmental
PROJECT: Ahuli Drainage Project

SUMMARY:

This change order serves to increase the Contract Amount.

The scope of work includes installation of solid sod and removal of hydroseeding due to a change in discussion and preference along residential property. Additionally, it increases quantity for borrow excavation; asphalt paving to rectify a portion of Ahuli Place with failing native subbase material; and includes additional scope for ditch excavation near Diamondhead Drive East to alleviate an issue with drainage into the existing pond.

A detailed summary of the quantity adjustments is included with this Change Order.

The Net Change to the Contract Amount will therefore be plus. \$49,447.00

THE CONTRACT IS AMENDED AS SHOWN BELOW:

(Not valid until executed by the Owner, Engineer, and Contractor)

The original Contract Sum:	\$472,460.00
Net Change by previously authorized Change Orders:	\$50,461.52
The Contract Sum prior to this Change Order was:	\$522,921.52
The Contract Sum will now Change (+):	\$49,447.00
The New Contract Sum including this Change Order will be:	\$572,368.52
The original Contract Time:	12/25/2024
Net Change by previously authorized Change Orders:	45
The Date of Substantial Completion prior to this Change Order:	2/8/2025
The Contract Time will now Change by (+) days:	0
The New Date of Substantial Completion will be:	2/8/2025

CONTRACTOR:

ENGINEER:

OWNER:

By: [Signature]
Date: 1/16/25

By: Nathan Long
Date: 01/16/2025

By: _____
Date: _____

**AHULI DRAINAGE PROJECT
CITY OF DIAMONDHEAD**

**CHANGE ORDER #2
SUMMARY OF AMENDED QUANTITIES AND TOTALS**

PAY ITEM NO.	PAY ITEM	UNIT	UNIT PRICE	CONTRACT QUANTITIES		AMENDED QUANTITIES		CONTRACT REVISIONS		DELTA
				CONTRACT QUANTITY	EXTENSION	INCREASE	DECREASE	NEW QUANTITY	NEW EXTENSION	
02226-2	Borrow Excavation, LVM	CY	\$ 17.00	895	\$ 15,215.00	831		1726	\$ 29,342.00	\$ 14,127.00
02226-3	Ditch Excavation	LF	\$ 12.00	245	\$ 2,940.00	80		325	\$ 3,900.00	\$ 960.00
02512-1	1.5" 9.50-mm, MT, Asphalt Pavement	SY	\$ 29.25	620	\$ 18,135.00	160		780	\$ 22,815.00	\$ 4,680.00
02512-2	1.5" 12.50-mm, MT, Asphalt Pavement	SY	\$ 29.25	390	\$ 11,407.50	160		550	\$ 16,087.50	\$ 4,680.00
02931-1	Hydroseeding	SY	\$ 2.00	3,000	\$ 6,000.00		2,500	500	\$ 1,000.00	\$ (5,000.00)
CO2-01	Solid Sod	SY	\$ 12.00	0	\$ -	2,500		2500	\$ 30,000.00	\$ 30,000.00

TOTAL CHANGE ORDER #2 \$ 49,447.00