

Date of Issuance: July 11, 2022	Effective Date: July 11, 2022
Owner: City of Diamondhead	Owner's Contract No.:
Contractor: Moran Hauling, Inc	Contractor's Project No.:
Engineer: Jason Chiniche, PE	Engineer's Project No.: 17-057-00-08
Project: East Aloha Drive Improvements Phase 1	Contract Name: East Aloha Drive Improvements Phase 1

The Contract is modified as follows upon execution of this Change Order:

Description: Additional days associated with design/scope changes, weather delays, unsuitable subsurface conditions, utility conflicts, utility testing.

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price: \$ <u>420,061.49</u>	Original Contract Times: Substantial Completion: <u>75 Calendar Days</u> Ready for Final Payment: <u>105 Calendar Days</u> days or dates
Increase from previously approved Change Orders No. 1 to No. <u>2</u> : \$ <u>51,713.61</u>	Increase from previously approved Change Orders No. <u>1</u> to No. <u>2</u> : Substantial Completion: <u>21 Days</u> Ready for Final Payment: <u>21 Days</u> days
Contract Price prior to this Change Order: \$ <u>471,775.10</u>	Contract Times prior to this Change Order: Substantial Completion: <u>96 Calendar Days</u> Ready for Final Payment: <u>126 Calendar Days</u> days or dates
Increase of this Change Order: \$ <u>N/A</u>	Increase of this Change Order: Substantial Completion: <u>50 Calendar Days</u> Ready for Final Payment: <u>50 Calendar Days</u> days or dates
Contract Price incorporating this Change Order: \$ _____	Contract Times with all approved Change Orders: Substantial Completion: <u>146 Calendar Days</u> Ready for Final Payment: <u>176 Calendar Days</u> days or dates

RECOMMENDED:	ACCEPTED:	ACCEPTED:
By: _____ Engineer (if required)	By: _____ Owner (Authorized Signature)	By: _____ Contractor (Authorized Signature)
Title: _____	Title: _____	Title: _____
Date: _____	Date: _____	Date: _____

Approved by Funding Agency (if applicable)

By: _____ Date: _____
Title: _____