

# CHANGE ORDER

No. 005

293

DATE OF ISSUANCE: July 26, 2023

EFFECTIVE DATE \_\_\_\_\_

OWNER: City of DiamondheadCONTRACTOR: Huey P. Stockstill, LLCPROJECT: City of Diamondhead Roadway Improvements Ph.4

OWNER's Contract No.: \_\_\_\_\_

ENGINEER's Contract No. \_\_\_\_\_


ENGINEER: Digital Engineering**You are directed to make the following changes in the Contract Documents:****Description:** Add 46 calendar days to the contract time.**Reason for Change Order:** The contractor has been delayed by ongoing construction projects on Bayou Dr. and Haleiwa Pl.

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ 729,975.00
Net Increase (Decrease) from previous Change Orders No. <u>0</u> to <u>4</u> : \$ 0.00
Contract Price prior to this Change Order: \$ 729,975.00
Net increase (decrease) of this Change Order: \$ 0
Contract Price with all approved Change Orders: \$ 729,975.00


CHANGE IN CONTRACT TIMES:
Original Contract Times: 90 Calendar Days Substantial Completion: December 17, 2022 Ready for final payment: 30 Days (days or dates) Net change from previous Change Orders No. <u>0</u> to No. <u>4</u> : Substantial Completion: 226 Ready for final payment: 0 (days)
Contract Times prior to this Change Order 181 Calendar Days Substantial Completion: : June 30, 2023 Ready for final payment: 30 Days (days or dates)
Net increase (decrease) this Change Order: Substantial Completion: 46 Ready for final payment: 0 (days)
Contract Times with all approved Change Orders: Substantial Completion: September 15, 2023 Ready for final payment: 30 Days (days or dates)

The Contractor's cost breakdown has been reviewed by the Engineer, and the Engineer has certified that the incremental cost is sufficiently detailed, accurate, fair, and reasonable to accept "as-is."

ACCEPTED:

By:   
CONTRACTOR (Authorized Signature)Date: 7/26/23

RECOMMENDED:

By:   
ENGINEER (Authorized Signature)Date: 7/26/23

APPROVED:

By: \_\_\_\_\_  
OWNER (Authorized Signature)

Date: \_\_\_\_\_