

Date of Issuance: January 5, 2020

Effective Date:

December 29, 2020

Owner: City of Diamondhead

Contractor: Holliday Construction, LLC


Project: Debris Removal and Disposal Services Hurricane Zeta

The Contract is modified as follows upon execution of this Change Order:

Description:

This change order modifies the period of performance for the Contractor to complete debris removal passes 1 and 2. Additional contract days are due to the contractor for the following reasons: (1) weather related delays (2) Christmas Holiday shutdown period (3) increased quantity of hurricane debris above the original estimate. This change order increases the period of performance to complete the debris removal passes #1 and #2 by 30 calendar days for a total of 60 calendar days. This change order does not increase the total contract time to complete the project or the total contract price to complete the project.

| CHANGE IN CONTRACT PRICE | CHANGE IN CONTRACT TIMES |
|--|--|
| Original Contract Price: Contract price shall be based on unit prices in the original bid and listed in the original contract multiplied by the verified unit quantities collected during the project. | Original Contract Times: Completion of Passes 1 and 2: <u>30 calendar days</u> Completion of Project: <u>90 calendar days</u> |
| Increase/Decrease from previously approved Change Orders No. <u>N/A</u> to No. <u>N/A</u> : \$ <u>N/A</u> | Increase/Decrease from previously approved Change Orders No. <u>N/A</u> to No. <u>N/A</u> : Substantial Completion: <u>N/A</u> Ready for Final Payment: <u>N/A</u> |
| Contract Price prior to this Change Order: Contract price shall be based on unit prices in the original bid and listed in the original contract multiplied by the verified unit quantities collected during the project. | Contract Times prior to this Change Order: Completion of Passes 1 and 2: <u>30 calendar days</u> Completion of Project: <u>90 calendar days</u> |
| Increase of this Change Order: \$ <u>0.00</u> | Increase of this Change Order: Completion of Passes 1 and 2: <u>30 calendar days</u> Completion of Project: <u>0 calendar days</u> |
| Contract Price incorporating this Change Order: Contract price shall be based on unit prices in the original bid and listed in the original contract multiplied by the verified unit quantities collected during the project. | Contract Times with all approved Change Orders: Completion of Passes 1 and 2: <u>60 calendar days</u> Completion of Project: <u>90 calendar days</u> |

| | | |
|--|------------------------------|-----------------------------------|
| RECOMMENDED: | ACCEPTED: | ACCEPTED: |
| By: <u></u> | By: _____ | By: _____ |
| Engineer (if required) | Owner (Authorized Signature) | Contractor (Authorized Signature) |
| Title: <u>Principal Engineer</u> | Title: _____ | Title: _____ |
| Date: <u>12/29/2020</u> | Date: _____ | Date: _____ |