

2024-017



January 3, 2024

Mr. Jon McCraw
City Manager
City of Diamondhead
5000 Diamondhead Circle
Diamondhead, MS 39525

Re: Change Order #1 Recommendation – Noma Drive Improvements

Dear Mr. McCraw:

For consideration by the Council, I have enclosed Change Order #1 for this project. This Change Order serves to increase the Contract Time by an additional 45 days, making the new Substantial Completion date March 24, 2024.

The Contractor has experienced delays in paving due to coordinating with other projects; therefore, it is proposed we add additional Contract Time.

In summary, the Contract Time is being increased by 45 calendar days. With that said, I recommend that the Council approve this Change Order #1. Should you have any questions, please do not hesitate to contact me at 228-396-0486 or sarah@ccellc.us.

Sincerely,

COVINGTON CIVIL & ENVIRONMENTAL, LLC

Sarah McLellan, P.E.
Project Engineer



1/3/2024

CHANGE ORDER

OWNER:

City of Diamondhead
5000 Diamondhead Circle
Diamondhead, MS 39525

CHANGE ORDER NO. 1

DATE: December 22, 2023

CONTRACTOR:

Moran Hauling
10380 Three Rivers Road
Gulfport, MS 39503

ENGINEER: Covington Civil &
Environmental

PROJECT: Noma Drive Improvements

SUMMARY:

This change order serves to increase the contract time.

The Contractor has experienced delays in paving due to coordinating with other projects; therefore, it is proposed an additional 45 days be added to the Contract Time.

THE CONTRACT IS AMENDED AS SHOWN BELOW:

(Not valid until executed by the Owner, Engineer, and Contractor)

The original Contract Sum:	\$1,068,927.55
Net Change by previously authorized Change Orders:	\$0.00
The Contract Sum prior to this Change Order was:	\$1,068,927.55
The Contract Sum will now Change:	\$0.00
The New Contract Sum including this Change Order will be:	\$1,068,927.55

The original Contract Time:	9/11/2023
Net Change by previously authorized Change Orders:	0
The Date of Substantial Completion prior to this Change Order:	2/8/2024
The Contract Time will now Change by (+) days:	45
The New Date of Substantial Completion will be:	3/24/2024

CONTRACTOR:

ENGINEER:

OWNER:

By: [Signature] By: [Signature] By: _____
Date: 12.22.23 Date: 12/22/2023 Date: _____