



Marsh Construction Services, LLC

8534 Stilson Leefield Rd. Statesboro, GA 30461

Timmy Marsh 912-682-9902 ~ Travis Marsh 912-682-8678

Jason Dunn 912-663-1365

tmarshconstructionservices@gmail.com

dunnamax@outlook.com

Good afternoon,

This letter is to formally request a Change Order to cover the cost escalation of concrete materials required for the project known as; "ITB No. 21-55-001A A NEW FIRE STATION No 15 CIVIL/SITE WORK HODGEVILLE ROAD", contracted between Effingham County and Marsh Construction Services, LLC,

The request is being made to seek financial support to cover the inflated prices/additional costs over and above what was quoted at bid time and after the award of the Project and our ultimate contract with Effingham County. It is Marsh Construction Services, LLC stance, that the delays on the project were not of our Companies doing nor did we have any control over the delays. Through several communications with the County, it was determined that Marsh Construction Services, LLC needed to hold off on performing items in our contract to keep said items from potentially being damaged by others resulting in rework and the additional costs to do so. Adverse weather conditions, the infinite circumstances due to The COVID-19 Pandemic and the schedule of the Contractor erecting the Fire House structure whom have been dealing with the same issues as well.

Along with this letter are letters provide by (2) separate Ready Mix suppliers that we will be utilizing on the project to provide our concrete to our team and the cost impact we are looking to recoup through your acceptance and approval of this request is \$2357.50. This amount covers the cost of concrete materials to be purchased only.

Please let me know if there are any other items or correspondence needed to complete this request. I want to thank you for your time and consideration. Please contact me if you have any questions or concerns.

Respectfully,

Jason R. Dunn
Jason R. Dunn