

## **Staff Report**

**Subject:** Approval of Change Order 1 for Savannah Construction and Preservation, LLC for the construction of Fire Station #15 located on Hodgeville Road

**Author:** Alison Bruton, Purchasing Agent

**Department:** Fire Department

**Meeting Date:** January 4, 2022

**Item Description:** Approval of Change Order 1 for Savannah Construction and Preservation, LLC

**Summary Recommendation:** Staff recommends approval of Change Order 1 for Savannah Construction and Preservation, LLC to allow for a time extension of 198 days, bringing the construction end date to July 15, 2022.

### **Executive Summary/Background:**

- Savannah Construction and Preservation, LLC has requested a time extension be granted for the construction of Fire Station #15 on Hodgeville Road due to delays resulting from the COVID-19 pandemic causing a shortage of materials bring produced, and scheduling conflicts with Marsh Construction regarding the civil/site work on the site.
- This extension will begin December 30, 2021 and continue through July 15, 2022.
- This request has been reviewed by County staff and DPR Architecture.

### **Alternatives for Commission to Consider**

1. Approval of Change Order 1 for Savannah Construction and Preservation, LLC allowing for a time extension of 198 days for the construction of Fire Station #15 on Hodgeville Road
2. Take no action.

**Recommended Alternative:** 1

**Other Alternatives:** 2

**Department Review:** Asst. County Manager, Project Manager, Purchasing

**Funding Source:** NA

### **Attachments:**

1. Change Order 1 for Savannah Construction and Preservation, LLC
2. Time extension request from Savannah Construction and Preservation, LLC