



**Roberts Civil Engineering Municipal Team**

**Additional Service Proposal #3**

**to**

**Effingham County Full Depth Reclamation (FDRE) Project**

**April 11, 2023**



**ROBERTS**  
CIVIL ENGINEERING

## Table of Contents

Letter of Interest.....	3
Fee Proposal.....	4



April 11, 2023

Ms. Angela Stanley  
Effingham County  
804 South Laurel Street  
Springfield, Georgia 31329

Re: Add Service Proposal #3 to Full Depth Reclamation (FDRE) Project

Dear Ms. Stanley,

Following up on our various conversations regarding our Effingham County FDRE Project, we have recently resolved the scope and schedule issues associated with the logging damage and delays on Corinth Church Road by shifting the new Leveling Course and the final Paving Course from Ranger Construction's Agreement to our separate Effingham County 2022 LMIG Project. This allows us now to more accurately project the final completion schedule for the remaining work on both Projects.

With the Leveling and Paving work now removed from Ranger Construction's Agreement, the remaining Ranger work is reduced to the outstanding Chip Seal repairs on Arthur Road, Old Augusta Road, and Mt. Pleasant Road. As we have discussed, we are in the final stages of our Chip Seal repair negotiations with Ranger. But as we are nearing agreement with Ranger on the extent of the repairs, and as we are beginning to see the warmer weather we must have for the repairs, we can now project that these repairs should be completed no later than the end of May. We project that our Project assignment will be completed in early June as we support the final Ranger Close-out and Invoicing. We project that our July Invoice for work performed through June 31<sup>st</sup> will be our final Project Invoice.

We thank you again for the opportunity to have served Effingham County on this important and successful Project.

Sincerely,

A handwritten signature in blue ink that reads 'R.M. Graham' with a long, sweeping underline.

R.M. "Rip" Graham  
Senior Project Manager



## FEE PROPOSAL

### Construction Phase Services:

Fee Increase for extension of Project Schedule through June 31st: \$ 38,000.

**Not to Exceed Fee Total: \$ 38,000.**

The Hourly Billable Rates we have used in this Proposal to project our Not to Exceed Fees are tied to our existing May 11, 2021 Indefinite Delivery Contract with Effingham County, as modified by our March 7, 2023 Amendment #1. In accordance with the Terms and Conditions of this agreement, we will only invoice for Hours actually worked. RCE believes that the Hours allowed for within this Proposal are sufficiently ample to support the final Close- out of the FDRE Project.