

**CHANGE ORDER NO.: 03**

Owner: Effingham County Board of Commissioners  
 Engineer: Hussey Gay Bell  
 Contractor: Legacy Water Group, LLC  
 Project: Blue Jay Road Water Main Extension Loop B  
 Contract Name: Blue Jay Road Water Main Extension Loop B  
 Date Issued: 4 / 24 /2024

Owner's Project No.: 20-ITB-023  
 Engineer's Project No.: 120224451

Effective Date of Change Order:      /      /2024

The Contract is modified as follows upon execution of this Change Order.

**Description:**

Modifications to the scope of work includes installation of (2) 16" gate valves near Marlow Elementary School on State Highway 17. Valves are required to replace existing, nonoperational valves at the tie in location to the existing water system. This increase in the contract amount includes all materials necessary to do the work, as well as after-hours labor and traffic control provisions.

Change in Contract Price	Change in Contract Times (30 Days)
Original Contract Price: \$ <u>7,313,345.00</u>	Original Contract Times: Substantial Completion: <u>May 14, 2024</u> Ready for final payment: <u>June 13, 2024</u>
<b>[Increase] [Decrease]</b> from previously approved Change Orders No. 1 to No. <b>[Number of previous Change Order]</b> : \$ <u>N/A</u>	<b>[Increase] [Decrease]</b> from previously approved Change Orders No.1 to No. <b>[Number of previous Change Order]</b> : Substantial Completion: <u>N/A</u> Ready for final payment: <u>N/A</u>
Contract Price prior to this Change Order: \$ <u>7,515,862.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>May 14, 2024</u> Ready for final payment: <u>June 13, 2024</u>
Increase this Change Order: \$ <u>33,382.00</u>	<b>[Increase]</b> this Change Order: Substantial Completion: <u>June 13, 2024</u> Ready for final payment: <u>July 13, 2024</u>
Contract Price incorporating this Change Order: \$ <u>7,549,244.00</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>June 13, 2024</u> Ready for final payment: <u>July 13, 2024</u>

**Recommended by Engineer**

By: [Signature]  
 Title: PROJECT ENGINEER  
 Date: 04/24/2024

**Accepted by Contractor**

[Signature]  
Project Manager  
4-24-24

**Authorized by Owner**

By: [Signature]  
 Title: County Manager  
 Date: 04/29/24

Approved by Funding Agency (if applicable)

**Blue Jay Road Water Main Extension Loop B  
Change Order No. 03 Summary**

<b>Item</b>	<b>Description</b>	<b>Quantity</b>	<b>Unit</b>	<b>Unit Price</b>	<b>Total Price</b>
<b>1</b>	<b>16" RJ Gate Valve Including Materials and Labor</b>	<b>2</b>	<b>EA</b>	<b>\$16,491.00</b>	<b>\$32,982.00</b>
<b>2</b>	<b>Traffic Control Measures</b>	<b>1</b>	<b>LS</b>	<b>\$400.00</b>	<b>\$400.00</b>
<b>Increase In Contract Amount</b>					<b>\$33,382.00</b>