## CHANGE ORDER NO.: 02

Owner: Effingham County Board of Commissioners Engineer: Hussey Gay Bell		Owner's Project No.: ITB 22-105-003 Engineer's Project No.: 120224450	
	ctor: Southern Civil, LLC t: Hodgeville Lift Station #4 Improvements		
	act Name: Hodgeville Lift Station #4 Improve	ments	
Date Issued: / /2024		Effective Date of Change Order: /	/2024
The Cor	ntract is modified as follows upon execution	of this Change Order.	
Descrip	components necessary for the lift static commissioning of the lift station. An ex	unforeseen delays in receiving critical electrical on. These delays impact the originally scheduled stension to the project's completion date is or the materials. An updated construction schedule for your review.	
	Change in Contract Price	Change in Contract Times (115 Days)	,
Origina	I Contract Price:	Original Contract Times:	
\$ 3	,520,533.00	Substantial Completion: March 16, 2023 Ready for final payment: April 15, 2023	
[Decrease] from previously approved Change Orders		[Increase] from previously approved Change Orders	
No. 1:		No.1:	
\$ 38	3,400.00	Substantial Completion: 390 days  Ready for final payment: 390 days	
	ct Price prior to this Change Order:	Contract Times prior to this Change Order:	
		Substantial Completion: April 9, 2024	
	482,133.00	Ready for final payment: May 9, 2024	
<b>Deduction</b> this Change Order:		[Increase] this Change Order:	
\$ N/A		Substantial Completion: 114 days Ready for final payment: 115 days	
Contract Price incorporating this Change Order:		Contract Times with all approved Change Orders:	
		Substantial Completion: August 1, 2024	
\$ _3,4	82,133.00	Ready for final payment: September 1, 2024	
By:	Recommended by Engineer	Accepted by Contractor  Matt Deal	
Title:	Project Engineer	Vice Revident	
Date:	May 6, 2024	5/6/2024	
	Authorized by Owner	Approved by Funding Agency (if applicable)	
By:	-		
Title:			
Date:			
			Table 1

