

Change Order # 1

Project: 22-25-008-1 – FDRE of Ash Roads

Contract Date: June 21, 2022

Change Order Effective Date: October 4, 2022

Change Order Issued to: Ranger Construction Industries, Inc.
1200 Elboc Way
Winter Garden, FL 34787

You are directed to make the following changes to this Contract.

| ITEM NO. | DESCRIPTION | Total |
|----------|---|------------------------|
| 1 | Change Order Request 1 | \$30,192.00 |
| | -Clean and Video existing cross drain pipes on streets in contract | |
| 2 | Change Order Request 2 | (-\$39,792.68) |
| | -Change of Scope to Scuffletown | |
| 3 | Change Order Request 3 | \$305,822.72 |
| | -Increase limits on Old Dixie Highway up to Ardmore Oakey Road | |
| 4 | Change Order Request 4 | \$854,655.00 |
| | -Change of Scope to Corinth Church Road | |
| | Total Change Order Request- | \$1,150,877.04 |
| | *Contract included \$479,644.45 buffer- this will be deducted from the overall Change Order price | (-\$479,644.45) |
| | TOTAL | \$671,232.59 |

The original Contract Sum was.....\$ 8,212,552.00

Net change by previously authorized Change Orders.....\$ 0

The Contract Sum prior to this Change Order was.....\$ 8,212,552.00

The Contract Sum will be increased by this Change Order.....\$ 671,232.59

The new Contract Sum including this Change Order will be.....\$ 8,883,784.59

The Contract Time will be increased by 0 days

The Time allowed for completion is therefore 11/27/2022

Owner
 Effingham County Board of Commissioners
 804 S. Laurel Street
 Springfield, GA 31329

Contractor
 Ranger Construction Industries, Inc.
 1200 Elboc Way
 Winter Garden, FL 34787

By: _____

By: _____

Date: _____

Date: _____