

**CHANGE ORDER NO.: 04**

Owner: Effingham County Board of Commissioners  
Engineer: Hussey Gay Bell  
Contractor: Southern Civil, LLC  
Project: Hodgeville Lift Station #4 Improvements  
Contract Name: Hodgeville Lift Station #4 Improvements  
Date Issued:      /      / 2025

Owner's Project No.: ITB 22-105-003  
Engineer's Project No.: 120224450


Effective Date of Change Order:      /      / 2025

The Contract is modified as follows upon execution of this Change Order.

Description: This change order is requested due to the need for a 12-inch Inserta-Valve downstream of the existing bypass connection to facilitate the removal of the existing bypass connection riser pipe located in the lift station access drive. This delay impacts the scheduled completion of the lift station sitework and paving. An extension to the project's completion date is necessary to accommodate this delay.

Change in Contract Price (\$31,132.00)		Change in Contract Times (90 Days)	
Original Contract Price:		Original Contract Times:	
\$ <u>3,520,533.00</u>		Substantial Completion: <u>March 16, 2023</u>	
		Ready for final payment: <u>April 15, 2023</u>	
<b><u>Decrease</u></b> from previously approved Change Orders:		<b><u>Increase</u></b> from previously approved Change Orders:	
\$ <u>38,400.00</u>		Substantial Completion: <u>595 days</u>	
		Ready for final payment: <u>596 days</u>	
Contract Price prior to this Change Order:		Contract Times prior to this Change Order:	
\$ <u>3,482,133.00</u>		Substantial Completion: <u>October 31, 2024</u>	
		Ready for final payment: <u>December 1, 2024</u>	
<b><u>Increase</u></b> this Change Order:		<b><u>Increase</u></b> this Change Order:	
\$ <u>31,132.00</u>		Substantial Completion: <u>90 days</u>	
		Ready for final payment: <u>90 days</u>	
Contract Price incorporating this Change Order:		Contract Times with all approved Change Orders:	
\$ <u>3,513,265.00</u>		Substantial Completion: <u>January 29, 2025</u>	
		Ready for final payment: <u>March 1, 2025</u>	


Recommended by Engineer

By:   
Title: Project Engineer  
Date: December 30, 2024

Authorized by Owner

By: \_\_\_\_\_  
Title: \_\_\_\_\_  
Date: \_\_\_\_\_

Accepted by Contractor

  
Vice President  
12/30/2024

Approved by Funding Agency (if applicable)

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_



December 30, 2024

Hussey Gay Bell  
329 Commercial Drive  
Savannah, GA 31406

ATTENTION: George Kimbrell

REFERENCE: Hodgeville Lift Station #4 Improvements  
Inserta Valve Change Order

Dear Mr. Kimbrell,

As requested, we are providing the following scope and pricing for the above referenced project:

- **12" Inserta Valve**
  - Provide Material, Equipment, and Labor to Install a 12" Inserta Valve downstream of the existing bypass connection to facilitate the removal of the existing bypass connection riser pipe.
- **Total Price \$31,132.00**

If you have any questions or comments, please feel free to contact me.

Thanks,

*Matt Deal*

Matt Deal  
Southern Civil, LLC  
Phone: (912) 334-0540  
Email: mdeal@southerncivilllc.com