

CHANGE ORDER NO.: 03

Owner: Effingham County Board of Commissioners
 Engineer: Hussey Gay Bell
 Contractor: Southern Civil, LLC
 Project: Hodgeville Lift Station #4 Improvements
 Contract Name: Hodgeville Lift Station #4 Improvements
 Date Issued: 08/29/2024

Owner's Project No.: ITB 22-105-003
 Engineer's Project No.: 120224450


Effective Date of Change Order: / /2024

The Contract is modified as follows upon execution of this Change Order.

Description: This change order is requested due to an unforeseen delay in installation of the Georgia Power transformer necessary for the lift station power service. This delay impacts the originally scheduled commissioning of the lift station. An extension to the project's completion date is necessary to accommodate this delay. An updated construction schedule provided by Southern Civil is attached for your review.

Change in Contract Price	Change in Contract Times (91 Days)
Original Contract Price: \$ <u>3,520,533.00</u>	Original Contract Times: Substantial Completion: <u>March 16, 2023</u> Ready for final payment: <u>April 15, 2023</u>
[Decrease] from previously approved Change Orders No. 2: \$ <u>0.00</u>	[Increase] from previously approved Change Orders No.2 : Substantial Completion: <u>504 days</u> Ready for final payment: <u>505 days</u>
Contract Price prior to this Change Order: \$ <u>3,482,133.00</u>	Contract Times prior to this Change Order: Substantial Completion: <u>August 1, 2024</u> Ready for final payment: <u>September 1, 2024</u>
Deduction this Change Order: \$ <u>N/A</u>	[Increase] this Change Order: Substantial Completion: <u>91 days</u> Ready for final payment: <u>91 days</u>
Contract Price incorporating this Change Order: \$ <u>3,482,133.00</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>October 31, 2024</u> Ready for final payment: <u>December 1, 2024</u>


Recommended by Engineer

By: 
 Title: Project Engineer
 Date: August 29, 2024

Authorized by Owner

By: _____
 Title: _____
 Date: _____

Accepted by Contractor


Vice President
8/29/2024

Approved by Funding Agency (if applicable)

By: _____
 Title: _____
 Date: _____

