

Staff Report

Subject: Approval of Change Order #2 to LMIG 2022 Support and CM Services Agreement with Roberts Civil Engineering (*tabled from May 2, 2023*)

Author: Alison Bruton, Purchasing Agent

Department: Public Works

Meeting Date: May 2, 2022

Item Description: Change Order #2 to LMIG 2022 Support and CM Services Agreement with Roberts Civil Engineering

Summary Recommendation: Staff recommends approval of Change Order #2 to LMIG 2022 Support and CM Services Agreement with Roberts Civil Engineering

Executive Summary/Background:

- Change Order 1 for this project contained two requests:
 - Request 1 was for the design and construction management for improvements to the Sandhill Complex entrance to assist with school traffic in the amount of \$13,200.00.
 - Request 2 was the \$65,000 that was deducted from the FDRE Design/CM Agreement. Six (6) of the roads from the FDRE project were moved to the LMIG 2022 project.
 - The total for this change order 1 was \$78,200.00 bringing the overall agreement total to \$136,227.00.
- Change Order 2 is a request for additional fees for the extension of the project schedule through May 31st in the amount of \$25,000.00. This request is due to the ongoing work at the Sandhill Complex, as well as moving the Corinth Church repairs to the McLendon agreement.

Alternatives for Commission to Consider

1. Approval of Change Order #2 to LMIG 2022 Support and CM Services Agreement with Roberts Civil Engineering for \$25,000
2. Deny Change Order #2
3. Take no action

Recommended Alternative: 1

Other Alternatives: 2

Department Review: Public Works

Funding Source: SPLOST/TSPLOST

Attachments:

1. Change Order
2. RCE Request