

SPECS, INC

105 S CENTRE STREET
CUMBERLAND, MD 21502
301.777.2510

PROJECT Phase X-A
PROJECT 5496/5736ca
Date:

14-Jan-26

CHANGE ORDER 3- CLOSEOUT

This change order addresses contract quantity closeouts. Explanation is provided for quantities that exceed 10% of the estimated quantity.

| No | Item | Description | Quantity | Units | Braddock Unit Price | Total Price |
|----|------|--|----------|-------------|------------------------|----------------|
| 1 | 1006 | CR-6 AGGREGATE FOR MAINTENANCE OF TRAFFIC Additional required for July 4th street closing at direction of owner | 21.01 | TONS | \$ 34.00 | \$ 714.34 |
| 2 | 1007 | HOT MIX ASPHALT FOR MAINTENANCE OF TRAFFIC | -2.42 | TONS | \$ 145.00 | \$ (350.90) |
| 3 | 1009 | TEMPORARY ORANGE CONSTRUCTION FENCE added 60 ft on washington for ped | 10 | LINEAR FEET | \$ 5.75 | \$ 57.50 |
| 4 | 1010 | REMOVE AND RESET TEMPORARY ORANGE CONSTRUCTION Item Not used. | -50 | LINEAR FEET | \$ 4.00 | \$ (200.00) |
| 5 | 2001 | BORROW EXCAVATION Item adjustment due to overpayment | -50 | CUBIC YARDS | \$ 45.00 | \$ (2,250.00) |
| 6 | 2002 | TEST PIT EXCAVATION Additional test pits at direction of inspector in various locations throughout the project including test pits for tie in to Phase X-C | 107.58 | CUBIC YARDS | \$ 85.00 | \$ 9,144.30 |
| 7 | 2003 | CLASS 1 EXCAVATION Washington St extended additional cut | 13.5964 | CUBIC YARDS | \$ 28.00 | \$ 380.70 |
| 8 | 2004 | CLASS 1-A EXCAVATION Not used. | -20 | CUBIC YARDS | \$ 34.50 | \$ (690.00) |
| 9 | 2005 | GEOSYNTHETIC STABILIZED SUBGRADE USING GRADED AGG Item adjustment due to overpayment | -50 | CUBIC YARDS | \$ 240.00 | \$ (12,000.00) |
| 10 | 2006 | REMOVE EXISTING MASONRY OR CONCRETE Item adjustment due to overpayment | -8.39 | CUBIC YARDS | \$ 305.00 | \$ (2,558.95) |
| 11 | 3001 | FILTER SOCK-8 INCH | -100 | LINEAR FEET | \$ 14.00 | \$ (1,400.00) |
| 12 | 3002 | REMOVE AND RESET FILTER SOCK Item adjustment due to overpayment | -300 | LINEAR FEET | \$ 11.00 | \$ (3,300.00) |
| 13 | 3003 | INLET PROTECTION Item adjustment due to overpayment | -5 | EACH | \$ 320.00 | \$ (1,600.00) |
| 14 | 3004 | TEMPORARY ASPHALT BERM Item adjustment due to overpayment | -4 | TONS | \$ 255.00 | \$ (1,020.00) |
| 15 | 3005 | SPLASHBLOCKS Not used | -8 | EACH | \$ 110.00 | \$ (880.00) |
| 16 | 3006 | 6 INCH CORRUGATED POLYETHYLENE PIPE Item adjustment due to overpayment | -32 | LINEAR FEET | \$ 55.00 | \$ (1,760.00) |
| 17 | 3007 | 8 INCH CORRUGATED POLYETHYLENE PIPE Washington Street Extended | -12 | LINEAR FEET | \$ 65.00 | \$ (780.00) |
| 18 | 3008 | 12 INCH CORRUGATED POLYETHYLENE PIPE, TYPE S Washington Street Extended | 68 | LINEAR FEET | \$ 87.00 | \$ 5,916.00 |
| 19 | 3009 | 18 INCH CORRUGATED POLYETHYLENE PIPE, TYPE S Extended storm line at Alley 7 | 52 | LINEAR FEET | \$ 110.00 | \$ 5,720.00 |
| 20 | 3013 | STANDARD WR INLET Added at request of city engineer Cemetery Ln Ext. | 1 | EACH | \$ 6,000.00 | \$ 6,000.00 |
| 21 | 3014 | STORM LATERAL CONNECTION Item adjustment due to overpayment | -4 | EACH | \$ 1,000.00 | \$ (4,000.00) |
| 22 | 3015 | BRICK MASONRY FOR MISCELLANEOUS STRUCTURES Item adjustment due to overpayment | -2 | CUBIC YARDS | \$ 1,100.00 | \$ (2,200.00) |
| 23 | 3016 | MIX 3 CONCRETE FOR PIPE ENCASEMENT Item adjustment due to overpayment | -5 | CUBIC YARDS | \$ 700.00 | \$ (3,500.00) |
| 24 | 3017 | CL3 EXCAV/INCID CONSTR | -12 | CUBIC YARDS | \$ 70.00 | \$ (840.00) |
| 25 | 3018 | SEL BACKFILL USE NO. 57 AGG Underdrain on Washington St | 22.25 | CUBIC YARDS | \$ 88.00 | \$ 1,958.00 |
| 26 | 3019 | MIX 3 CONCRETE FOR MISCELLANEOUS STRUCTURES Item adjustment due to overpayment | 13.08 | CUBIC YARDS | \$ 450.00 | \$ 5,886.00 |

SPECS, INC

105 S CENTRE STREET
CUMBERLAND, MD 21502
301.777.2510

PROJECT Phase X-A
PROJECT 5496/5736ca
Date:

14-Jan-26

CHANGE ORDER 3- CLOSEOUT

| | | | | | | |
|----|------|--|--------|--------------|-------------|----------------|
| 27 | 3020 | ROOF LEADER CONNECTION Item adjustment due to overpayment | -4 | EACH | \$ 575.00 | \$ (2,300.00) |
| 28 | 3022 | 6 INCH PERFORATED UNDERDRAIN HDPE Item adjustment due to overpayment | -200 | LINEAR FEET | \$ 55.00 | \$ (11,000.00) |
| 29 | 3023 | TYPE A MATTING | -22.22 | SQUARE YARDS | \$ 5.55 | \$ (123.32) |
| 30 | 3026 | CLASS II RIP RAP FOR SLOPE AND CHANNEL PROTECTION Added to outfall on Sleeman | 18.7 | SQUARE YARDS | \$ 145.00 | \$ 2,711.50 |
| 31 | 5001 | HOT MIX ASPHALT SUPERPAVE 12.5mm FOR SURFACE, PG64- Washington Street Extended | 58.22 | TON | \$ 125.00 | \$ 7,277.50 |
| 32 | 5002 | HOT MIX ASPHALT SUPERPAVE 19.0mm FOR BASE, PG64-22, Item adjustment due to overpayment | -49.46 | TON | \$ 122.00 | \$ (6,034.12) |
| 33 | 5003 | 6 INCH CRUSHER RUN AGGREGATE GAB Item adjustment due to overpayment | -274 | SQUARE YARDS | \$ 22.00 | \$ (6,028.00) |
| 34 | 6001 | 5 INCH REINFORCED CONCRETE SIDEWALK Item adjustment due to overpayment | -307 | SQUARE FEET | \$ 14.00 | \$ (4,298.00) |
| 35 | 6002 | DETECTABLE WARNING SURFACES Item adjustment due to overpayment | -26 | SQUARE FEET | \$ 58.00 | \$ (1,508.00) |
| 36 | 6003 | MODIFIED TYPE D CURB | 73 | LINEAR FEET | \$ 42.00 | \$ 3,066.00 |
| 37 | 6005 | MODIFIED SIDEWALK Washington Street Extended | 265 | SQUARE FEET | \$ 23.50 | \$ 6,227.50 |
| 38 | 7002 | PERMANENT SEEDING | -2.56 | SQUARE YARDS | \$ 3.50 | \$ (8.96) |
| 39 | 7003 | PLACING FURNISHED TOPSOIL 4 INCH DEPTH | -0.39 | SQUARE YARDS | \$ 10.00 | \$ (3.90) |
| 40 | 7005 | VINYL COATED CHAIN LINK FENCE - 4 FEET | 20 | LINEAR FEET | \$ 44.50 | \$ 890.00 |
| 41 | 8001 | 6 INCH PVC SDR 35 SANITARY SEWER | 154 | LINEAR FEET | \$ 85.00 | \$ 13,090.00 |
| 42 | 8002 | 8 INCH PVC SDR 35 SANITARY SEWER open cut at Green Street/George's creek | 322 | LINEAR FEET | \$ 78.00 | \$ 25,116.00 |
| 43 | 8003 | 6 INCH PVC SANITARY SEWER CONNECTION | 2 | EACH | \$ 375.00 | \$ 750.00 |
| 44 | 8004 | 6 INCH CLEANOUT WITH PLASTIC COVER | 1 | EACH | \$ 190.00 | \$ 190.00 |
| 45 | 8005 | 6 INCH CLEANOUT WITH CAST IRON COVER | -1 | EACH | \$ 270.00 | \$ (270.00) |
| 46 | 8006 | 48 INCH DIAMETER MANHOLE - MODIFIED FOR SANITARY - MIN Washington Street Extended, Alley 7, Pearson | 6 | EACH | \$ 5,000.00 | \$ 30,000.00 |
| 47 | 8007 | 48 INCH DIAMETER MANHOLE - MODIFIED FOR SANITARY - VE | 1 | LINEAR FEET | \$ 550.00 | \$ 550.00 |
| 48 | 8008 | 8 INCH CLEANOUT WITH CAST IRON COVER | -6 | EACH | \$ 910.00 | \$ (5,460.00) |
| 49 | 8009 | 3/4 INCH WATERLINE | -35 | LINEAR FEET | \$ 77.50 | \$ (2,712.50) |
| 50 | 8010 | 6 INCH WATER LINE | -25 | LINEAR FEET | \$ 78.50 | \$ (1,962.50) |

SPECS, INC

105 S CENTRE STREET
 CUMBERLAND, MD 21502
 301.777.2510

PROJECT Phase X-A
 PROJECT 5496/5736ca
 Date:

14-Jan-26

CHANGE ORDER 3- CLOSEOUT

| | | | | | | |
|----|------|---|------|-------------|-------------------------|------------------|
| 51 | 8012 | 8 INCH WATER LINE | -40 | LINEAR FEET | \$ 83.50 | \$ (3,340.00) |
| 52 | 8014 | WATER SERVICE LATERAL Water street extended | 2 | EACH | \$ 1,200.00 | \$ 2,400.00 |
| 53 | 8016 | CONNECT ANY SIZE PIPE TO EXISTING SEWER MANHOLE | -2 | EACH | \$ 1,250.00 | \$ (2,500.00) |
| 54 | 8017 | PRELINER 4-6 INCH Not used- open cut instead | -50 | LINEAR FEET | \$ 3.50 | \$ (175.00) |
| 55 | 8018 | PRELINER 7-10 INCH not used- open cut instead | -500 | LINEAR FEET | \$ 4.50 | \$ (2,250.00) |
| 56 | 8020 | CURED IN-PLACE PIPE 7-10 INCH not used- open cut instead | -300 | LINEAR FEET | \$ 65.00 | \$ (19,500.00) |
| 57 | 8021 | CIPP POINT REPAIR 4-6 INCH | -2 | EACH | \$ 3,000.00 | \$ (6,000.00) |
| 58 | 8022 | CIPP POINT REPAIR 7-10 INCH | -2 | EACH | \$ 4,500.00 | \$ (9,000.00) |
| 59 | 8025 | PRESSURE GROUT FOR MANHOLE REHABILITATION | -5 | GALLONS | \$ 35.00 | \$ (175.00) |
| 60 | 8026 | HYDRAULIC CEMENT FOR MANHOLE REHABILITATION | -5 | GALLONS | \$ 32.00 | \$ (160.00) |
| 61 | 8027 | LINE EXISTING MANHOLE, UP TO 6 FEET DEPTH | -2 | EACH | \$ 3,250.00 | \$ (6,500.00) |
| 62 | 8030 | REHABILITATE EXISTING SANITARY LATERAL | 3 | EACH | \$ 1,000.00 | \$ 3,000.00 |
| | | | | | Overrun/Underrun | \$ 406.19 |