



# CITY COUNCIL AGENDA ACTION FORM

<b>AGENDA DATE:</b>	07/13/2021		
<b>AGENDA SUBJECT:</b>	Discussion, consideration, and possible action on a Change Order for the Grand Avenue Lift Station Project.		
<b>PREPARED BY:</b>	City Administrator Leamons	<b>DATE SUBMITTED:</b>	06/30/2021
<b>EXHIBITS:</b>	Change Order for Grand Avenue Lift Station Project		
<b>BUDGETARY IMPACT:</b>	<b>Required Expenditure:</b>		\$00.00
	<b>Amount Budgeted:</b>		\$00.00
	<b>Appropriation Required:</b>		\$00.00
<b>CITY ADMINISTRATOR APPROVAL:</b>			
<b>SUMMARY:</b>	<p>The boring contractor for this project ran into unforeseen difficulties while boring under the Paluxy River. The contractor hit a seam which diverted the bore to 8' away from the wet well. The matter can be remedied by installing a man hole where the bore ends and running a line between the manhole and the wet well. The contractor proposes to absorb about \$8,000 of the cost by providing the manhole free of charge, but is asking the City to approve the attached \$22,146.67 change order to cover other costs associated with this development. PE Chris Hay of eHT believes the proposal is reasonable. It appears to staff that under the terms of our contract that the circumstances justify a change order. City Attorney Pendleton reviewed the contract and was agreeable with the change order as long as staff felt the proposed remedy provided a viable long term solution.</p>		
<b>RECOMMENDED ACTION:</b>			
	Move to approve the change order as submitted.		