



# STAFF REPORT

## CITY OF GREEN COVE SPRINGS, FLORIDA

---

**TO:** City Council **MEETING DATE:** March 21, 2023  
**FROM:** Mike Null, Assistant City Manager  
**SUBJECT:** Approval of Change Order #2 to EltonAlan, Inc. for construction of the Palmetto Trail Project in the additive amount of \$1,328.05 and 12 days contract time. *Mike Null*

### BACKGROUND

At the July 5, 2022, Council awarded Bid # 2022-02, construction of the Palmetto Trail Project to EltonAlan, Inc. in the award amount of \$1,544,374.81. This is a Local Area Project (LAP) project funded through an agreement with FDOT for the construction phase of project 43677-1-38-02, to construct a trail along Palmetto Ave from Oak St to Harbor Road and along MLK Jr. Blvd from Palmetto Ave to Vera Francis Hall Park. The FDOT construction budget is \$1,611,250.00. Staff will be managing the project and FDOT will be funding the pay requests on a reimbursable basis.

Pay Applications #1 through 6 have been approved on this project.

At the December 13, 2022 Council Meeting, Council approved Change Order #1 in the amount of \$633.19 for one driveway that was not shown on the plans and some additional sidewalk on US 17 at Governors Creek, and 12 days. This increased the contract amount to \$1,545,008.00.

Attached for consideration in this action item is Change Order #2. This change order adds 12 days to the contract duration for holidays and storm days. It also adds \$1,328.05 for one driveway that was excluded from the plans and also needs to be extended to match the new sidewalk profile. This item was added at the request of the City. Approval of this change order will increase the contract amount to \$1,546,366.05. FDOT has agreed to fund this additional work. Staff is seeking Council approval of this item as submitted.

### FISCAL IMPACT

This project is funded by a FDOT LAP agreement on a reimbursable basis.

### RECOMMENDATION

Approve Change Order #2 to EltonAlan, Inc. for construction of the Palmetto Trail Project in the additive amount of \$1,328.05 and 12 days contract time