

District Two Local Agency Change Order Request

Change Order Number 3

Financial Project Number: 435677-1-58-01

Contract Number: G2390

Project Description: Palmetto Avenue Sidewalk

Local Agency: City of Green Cove Springs

Contractor: Elton Alan

Original Contract Amount: \$1,544,374.81

Change in Contract Amount CO #1: \$633.19

Change in Contract Amount CO #2: \$1,328.05

Change in Contract Amount CO #3: \$1,375.00

Present Contract Amount: \$1,547,711.05

Original Contract Days: 296 days

Change in Contract Days-CO #1: Twelve (12) days

Change in Contract Days- CO #2: Twelve (12) days

Change in Contract Days- CO #3: Three (3) days

Current Contract Days: 323 days

Change due to Design Error or Omission Yes No X

Description of Changes:

1. Compensates the contractor for saw cutting along the face of the of the existing type F Curb and Gutter at stations – 115+70 to 117+74
2. Adds 2 weather days and 1 Non-Compensable Contract Day for the added work.

Justification for Changes

1. The contract plans call to remove and replace the Type D Curb with Type D curb. Upon investigation, the curb that is currently in place has been paved over and is type F not Type D. In lieu of removing the Type F Curb and Gutter, Elton Alan will saw cut along the face of the Curb leaving the gutter in place. This change will avoid damaging the existing asphalt, adding additional base and will avoid having to install a small patch of asphalt from where the gutter was removed. This change will also add 1 Non-Compensable Contract Day for the associated work.
2. Adds the following Weather / Holidays Days from 3/1/23 to 4/21/23:
 - 2 Weather Days; 3/13/23, 4/10/23

Resources/ Materials

Item No.	Item Description	Quantity	Unit Price	Total Additional Cost
	Concrete Cutting	1 LS	\$1,250.00	\$1,250.00
	Allowable Markup 10%			\$125.00
Estimated Total Change Cost				\$1375.00

Local Agency Representative

Date

District Two Program Administrator

Date

Contractor

Date