

Belinda Lubben

From: Rogers, Kevin <Kevin.Rogers@dot.state.fl.us>
Sent: Thursday, July 27, 2023 3:35 PM
To: Kevin Wagner; Belinda Lubben
Cc: Lori Williams; Shaw, Brent; McGauley-Steinberg, Cheryl
Subject: FW: Request for Federal Participation, Change Order 5, Palmetto Ave., 435677-1-58-01, G2390
Attachments: Est_21699_from_M._J._STRIPING_INC._33940.pdf; MLK-Cypress Asphalt Quote.pdf; Change Order 5 435677-1-58-01 G2390.docx

Kevin,

Please see FHWA approval for change order 05 on the subject project below.

Thank you,

Kevin D. Rogers
D2 District Construction Services Manager
Florida Department of Transportation
District 2 Construction Office
1109 South Marion Avenue
Lake City, FL 32025
Office- 386-961-7416
Kevin.Rogers@dot.state.fl.us

From: Moseley, Douglas <Douglas.Moseley@dot.state.fl.us>
Sent: Thursday, July 27, 2023 3:16 PM
To: Rogers, Kevin <Kevin.Rogers@dot.state.fl.us>
Cc: Bordner, Jason <Jason.Bordner@dot.state.fl.us>; Shaw, Brent <Brent.Shaw@dot.state.fl.us>
Subject: FW: Request for Federal Participation, Change Order 5, Palmetto Ave., 435677-1-58-01, G2390

Kevin,

Concur with your recommendations below. Thanks for reminder and nice summary.

Full participation is granted \$2,261.00 and 7 weather days and 4 Holidays.

Doug Moseley, P.E.
District 2, Construction Engineer
Lake City Operations-Construction
(386) 961-7030 office
(386) 623-0601 mobile
Douglas.moseley@dot.state.fl.us

From: Rogers, Kevin
Sent: Wednesday, July 26, 2023 10:18 AM
To: Moseley, Douglas <Douglas.Moseley@dot.state.fl.us>
Cc: Bordner, Jason <Jason.Bordner@dot.state.fl.us>; Shaw, Brent <Brent.Shaw@dot.state.fl.us>
Subject: FW: Request for Federal Participation, Change Order 5, Palmetto Ave., 435677-1-58-01, G2390

Doug,

Please find change order 05 for the subject **LAP project** attached for your review for federal participation. Of note:

- Adjustments are being performed at the actual invoice price (see attached)
- There is no re-work, , delay, premium costs, or inefficiencies associated with this change
- The changes are Value Added adjustments needed to make the project functionally operational.
- All of this work falls within the Project Limits and is consistent with the Original Scope.

The change order breakdown is as follows:

Summary:

1. Compensates the contractor for removing and replacing the asphalt curb radius at MLK and Washington.
2. Compensates the contractor to paint the curb islands at the post office and Walnut Street.
3. Adds 4 Non-Compensable Contract Days for the added work.
4. Adds 7 weather days and 4 Holidays.

Justification for the changes:

1. During the installation of the new curb, there was a depression in the existing asphalt that would not allow for positive drainage. The existing asphalt and base had to be removed and replaced to eliminate the depression and provide positive drainage. By rebuilding the curb radius, it eliminated a safety concern of water standing in the roadway around the radius of the curb return.
2. This change is an added safety enhancement to call attention to drivers and pedestrians to prevent them from running into the curb islands at the ADA Ramps.
3. Adds the following Weather / Holidays Days from 4/22/23 to 7/13/23:
 - 7 Weather Days; 5/22, 5/23, 5/24, 5/26, 6/20, 6/23, 7/10
 - 4 Holidays; 5/27, 5/28, 5/29, 7/4

Therefore the CCEI recommends **full participation** in the **\$2,261.00** and **7 weather days** and **4 Holidays**.

Thank you,

Kevin D. Rogers
D2 District Construction Services Manager
Florida Department of Transportation
District 2 Construction Office
1109 South Marion Avenue
Lake City, FL 32025
Office- 386-961-7416
Kevin.Rogers@dot.state.fl.us