

CONTRACT MODIFICATION NO. 3

PROJECT: DEP SRF Harbor Road WRF Expansion, Phase 2

DATE OF ISSUANCE: May 11, 2023

EFFECTIVE DATE: May 16, 2023

OWNER: City of Green Cove Springs, Florida OWNER'S PO NO.: 2723038

CONTRACTOR: Williams Industrial Services, LLC.

ENGINEER: Mittauer & Associates, Inc. ENGINEER'S PROJECT NO.: 8905-56-1

You are directed to make the following changes in the Contract Documents.

- Extension of piping for future connection under Phase 2 and 3. Piping was extended from the Claifier Splitter Box under the roadway so the activated sludge piping from Oxidation Ditch No. 2 and No. 3 will not require removal of the roadway during construction.

TOTAL = \$22,880.66

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price <u>\$15,426,644.33</u>	Original Contract Times Substantial Completion: <u>570 days</u> Ready for final payment: <u>600 days</u>
Net changes from previous Change Orders No. <u>0</u> to No. <u>2</u> <u>\$103,847.68</u>	Net changes from previous Change Orders No. <u>0</u> to No. <u>2</u> <u>138 days</u>
Contract Price prior to this Change Order <u>\$15,530,492.01</u>	Contract Times prior to this Change Order Substantial Completion: <u>708 days</u> Ready for final payment: <u>738 days</u>
Net Increase of this Change Order \$22,880.66	Net _____ of this Change Order <u>0 days</u>
Contract Price with all approved Change Orders \$15,553,372.67	Contract Times with all approved Change Orders Substantial Completion: <u>708 days (03/01/23)</u> Ready for final payment: <u>738 days (03/31/23)</u> <i>Project is currently over the contract time. The Owner is monitoring liquidated damages.</i>

APPROVED:

By: _____

Owner (Authorized Signature)

Date: _____

5-11-23

ACCEPTED:

By: _____

Contractor (Authorized Signature)

Date: _____



Williams Industrial Services, LLC
591 Pickettville Rd
Jacksonville, FL 32220
Office: (904)696-9994
Fax: (904)696-9997

March 31, 2023

To: GCS/ Mittauer
Attn: Jason Shepler
Ref: GCS Harbor Road WRF Project CO

Mr. Shepler

Williams Industrial Services would like to submit the following change order request for the scope of work as described below.

Scope:

1. Provide labor, material, and equipment to perform associated work for Williams Industrial Services summary below:
 - i. We are submitting this change order to cover the costs for extending the piping from the Splitter box structure, across the driveway for the future phase 3 project.
 - ii. All material supplied will be AIS compliant.

Please see the below cost break down:

- Labor: \$2,655.03
- Material / Subcontractor: \$20,225.63
- Equipment: \$0.00
- **Total Cost: \$22,880.66**

Should you have any questions or comments please do not hesitate in contacting me.

Alvin Young
Project Manager



Williams Industrial Services Group, LLC
591 Pickettville Road · Jacksonville, FL 32220
o: 904-696-9994 · m: 912-506-3885
adyoung@wisgrp.com · www.wisgrp.com