CHANGE ORDER NO.: 1

Owner:	Town of Halfmoon	Owner's Proje	ct No.:	
Engineer:	MJ	Engineer's Pro		
Contractor:	Bellamy Construction	Contractor's P		
Project:	NYS Route 9 and 236 Wate	r Main Replacement	•	
Contract Name:	1 – General Construction		A	
Date Issued:	March 19, 2025	Effective Date of Change Order	r: March 6, 2025	
The Contract is mo	dified as follows upon execut	tion of this Change Order:		
Description: This C	hange Order adjusts the Conf	tract Times to account for wea	her and Unforeseen field	
condition delays th	at impacted the substantial o	completion and adjusts the Cor	stract Price to return the	
remaining unused o	contingency allowance back t	to the Owner.		
Attachments: Final	Payment Summary Sheet, da	ated 3/19/2025.		
	_			
	nge in Contract Price		Change in Contract Times	
Original Contract Pri	ice:	Original Contract Times:		
\$ 374,210,40		Substantial Completion:	December 27, 2024	
		Ready for final payment:	May 30, 2025	
[Increase] [Decrease] from previously approved Change			[Increase] [Decrease] from previously approved	
Orders No. 1 to No.	:	Change Orders No.1 to No.	/g	
\$ N/A		Substantial Completion	N/A	
-		Ready for final payment:	_N/A	
Contract Price prior to this Change Order:			Contract Times prior to this Change Order:	
6 274.040.40		Substantial Completion:	December 27, 2024	
\$ 374,210.40	*	Ready for final payment:	May 30, 2025	
[Increase] [Decrease] this Change Order:		[Increase] [Decrease] this C	[Increase] [Decrease] this Change Order:	
		Substantial Completion:	March 6, 2025	
\$ 18,974.82		Ready for final payment:	May 30, 2025	
Contract Price incorp	orating this Change Order:	Contract Times with all appr	oved Change Orders:	
*85"		Substantial Completion:	March 6, 2025	
\$ 355,235.58		Ready for final payment:	May 30, 2025	
Recommended by Engineer		Authorized	Authorized by Owner	
By: Bun.	EL 14		,	
ANA TANÀNA TANÀN		was a second of the second of		
Title: Design Engi	neet			
Date: March 19, 2	025	1. 7		
Accepted by Contractor		Approved by Funding	Approved by Funding Agency (if applicable)	
			•	
By: Iwa Illay		N/	N/A	
Title: Project Cordinator		N/	N/A	
Date: 3-21-25		N/		