

# Contract Modification

9/14/2023 8:55 AM

City of Hartford

FieldManager 5.3c

**Contract: .212081, Full road reconstruction with sidewalk replacement on both s**

Cont. Mod. Number	Revision Number	Cont. Mod. Date	Electronic File Created	Net Change	Awarded Contract Amount
2		9/14/2023	No	\$40,837.25	\$1,697,980.20
<b>Route</b>		<b>Managing Office</b>		<b>District</b>	<b>Entered By</b>
		Wightman		05005	Patrick T Schwyn
<b>Contract Location</b>					
Clark Street and E Linden Street					

## Short Description

Add additional quantity for sewer replacement and EOT.

## Description of Changes

**Additional Sewer Work:** The existing sewer at the intersection of E. Linden Street and Spaulding street was found to be in poor condition upon excavation and was not suitable to leave in place or connect the proposed sewer to. The existing sewer collapsed upon exposure and the contractor was required to chase it for approximately 55 feet. The 10" sewer along Spaulding street also required replacement due to condition, for a total of 244 ft of additional sewer replacement. Associated roadway work was also performed.

**Sewer Adjustments:** Adjust grade of proposed sewer to tie in an unexpected existing sanitary sewer service from a property on Olds Avenue. The property is not within the project limits, though the sanitary sewer service runs through the back yard of 520 Olds Avenue to tie into the sanitary sewer on E. Linden Street. Requires additional depth on one sanitary structure

**EOT:** The completion date is being extended to 10/13/2023 to account for work which was specified to occur in the fall/winter of 2022 but was later required to be postponed to 2023 due to concerns with winter maintenance. In addition extra time was required due to the sewer collapse on Spaulding Street as a result of poor condition which also impacted the roadway and was outside the original scope, justifying an extension.

## Increases / Decreases

Item Description	Item Code	Prop. Line	Proj. Line	Project	Catg.	Item Type	Quantity Change	Unit	Unit Price	Dollar Value
_ Machine Grading, Modified	2057002	0060	0060	212081	0000	Original	2.550	Sta	2,500.00000	\$6,375.00
Reason: See description for additional sewer work.										
_ Sanitary Sewer, PVC, 10 inch, Tr Det B2, Modified	8257001	0365	0365	212081	0000	Original	244.000	Ft	47.00000	\$11,468.00
Reason: See description for additional sewer work.										
Aggregate Base, 8 inch	3020020	0070	0070	212081	0000	Original	605.000	Syd	6.75000	\$4,083.75
Reason: See description for additional sewer work.										

# Contract Modification

City of Hartford

9/14/2023 8:55 AM

FieldManager 5.3c

## Increases / Decreases

Item Description	Item Code	Prop. Line	Proj. Line	Project	Catg.	Item Type	Quantity Change	Unit	Unit Price	Dollar Value
HMA Surface, Rem	5010005	0130	0130	212081	0000	Original	605.000	Syd	2.50000	\$1,512.50
Reason: See description for additional sewer work.										
HMA, 4EL	5012024	0140	0140	212081	0000	Original	140.000	Ton	85.00000	\$11,900.00
Reason: See description for additional sewer work.										
Sewer, Rem, Less than 24 inch	2030015	0035	0035	212081	0000	Original	244.000	Ft	7.00000	\$1,708.00
Reason: See description for additional sewer work.										

**Total Dollar Value: \$37,047.25**

## New Items

Item Description	Item Code	Prop. Line	Proj. Line	Project	Catg.	ItemType	Proposed Quantity	Unit	Unit Price	Dollar Value
_ Adjusting Grade of Sewer	8257001	0385	0385	212081	0000	Extra	140.000	Ft	13.50000	\$1,890.00
Reason: Adjust grade of proposed sewer to tie in an unexpected existing sanitary sewer service from a property on Olds Avenue. The property is not within the project limits, though the sanitary sewer service runs through the back yard of 520 Olds Avenue to tie into the sanitary sewer on E. Linden Street.										
_ Sanitary Sewer Additional Depth	8257050	0395	0395	212081	0000	Extra	1.000	Ea	1,900.00000	\$1,900.00
Reason: Additional depth required on sanitary sewer structure due to adjustments in sewer grade.										

**Total Dollar Value: \$3,790.00**

## Time Extensions

Site	Site Description	Site Type	Original Compl. Date/Days	Additional No. of Days	New Compl. Date/Days
00	SITE NUMBERS SHOULD BE CODED 00	Completion Date	8/25/2023		10/13/2023
Reason: The completion date is being extended to 10/13/2023 to account for work which was specified to occur in the fall/winter of 2022 but was later required to be postponed to 2023 due to concerns with winter maintenance. In addition, extra time was required due to the sewer collapse on Spaulding Street as a result of poor condition which also impacted the roadway. This work was not in the original scope and justifies an extension.					

## Contract Modification

City of Hartford

9/14/2023 8:55 AM

FieldManager 5.3c

### Project / Category Summary

Project/Catg	Project/Category Description	Federal Number	Project Status	Finance System	Control Section	Dollar Value
212081	Full road reconstruction with sidewalk replacement on both sides		XMPT	STUL		
0000						\$40,837.25
<b>Total:</b>						<b>\$40,837.25</b>

**Total Net Change Amount: \$40,837.25**

If authorized, the contractor agrees to do the work outlined above under the direction of the Engineer, and to accept as payment in full the basis of payment as indicated. Prime Contractor, you are authorized and instructed as the contractor to do the work described herein in accordance with the terms of your contract.

Prime Contractor: Krohn Excavating, LLC _____ Signature		9/20/23 _____ Date	Local Agency: Linnea Rader, Interim City Manager _____ Signature		_____ Date
Project Engineer: Paul Harvey, P.E. _____ Signature		9/20/2023 _____ Date	_____ Signature		_____ Date