

# Contract Modification

City of Hartford

9/19/2023 1:12 PM

FieldManager 5.3c

**Contract: .212081, Full road reconstruction with sidewalk replacement on both s**

|  |                        |                                     |                                      |                                  |  |
|--|------------------------|-------------------------------------|--------------------------------------|----------------------------------|--|
| <b>Cont. Mod. Number</b><br>3                                | <b>Revision Number</b> | <b>Cont. Mod. Date</b><br>9/19/2023 | <b>Electronic File Created</b><br>No | <b>Net Change</b><br>\$10,491.00 | <b>Awarded Contract Amount</b><br>\$1,697,980.20 |
| <b>Route</b>   |                        | <b>Managing Office</b><br>Wightman  |                                      | <b>District</b><br>05005         | <b>Entered By</b><br>Patrick T Schwyn            |
| <b>Contract Location</b><br>Clark Street and E Linden Street |                        |                                     |                                      |                                  |  |

### Short Description

Add additional machine grading and sewer installation costs

### Description of Changes

The existing sewer at the intersection of E. Linden Street and Spaulding Street was found to be in poor condition upon excavation and was not suitable to leave in place or connect the proposed sewer to. The existing sewer collapsed upon exposure and the contractor was required to chase it for approximately 55 feet. The 10" sewer along Spaulding street also required replacement due to condition, for a total of 244 ft of additional sewer replacement. Associated roadway work was also performed, requiring additional grading. Due to the unplanned and emergency nature of performing the sewer replacement the contractor incurred additional, unforeseeable, costs when compared to the original bid price.

### Increases / Decreases

| Item Description            | Item Code | Prop. Line | Proj. Line | Project | Catg. | Item Type | Quantity Change | Unit | Unit Price  | Dollar Value |
|-----------------------------|-----------|------------|------------|---------|-------|-----------|-----------------|------|-------------|--------------|
| _ Machine Grading, Modified | 2057002   | 0060       | 0060       | 212081  | 0000  | Original  | 1.000           | Sta  | 2,500.00000 | \$2,500.00   |

Reason: The existing sewer at the intersection of E. Linden Street and Spaulding Street was found to be in poor condition upon excavation and was not suitable to leave in place or connect the proposed sewer to. The existing sewer collapsed upon exposure and the contractor was required to chase it for approximately 55 feet. The 10" sewer along Spaulding street also required replacement due to condition, for a total of 244 ft of additional sewer replacement. Associated roadway work was also performed, requiring additional grading.

**Total Dollar Value: \$2,500.00**

### New Items

| Item Description                         | Item Code | Prop. Line | Proj. Line | Project | Catg. | ItemType | Proposed Quantity | Unit | Unit Price | Dollar Value |
|--|-----------|------------|------------|---------|-------|----------|-------------------|------|------------|--------------|
| _ Sanitary Sewer, PVC, 10 inch, Cost Adj | 4027001   | 0400       | 0400       | 212081  | 0000  | Extra    | 244.000           | Ft   | 32.75000   | \$7,991.00   |

Reason: The existing sewer at the intersection of E. Linden Street and Spaulding Street was found to be in poor condition upon excavation and was not suitable to leave in place or connect the proposed sewer to. The existing sewer collapsed upon exposure and the contractor was required to chase it for approximately 55 feet. The 10" sewer along Spaulding street also required replacement due to condition, for a total of 244 ft of additional sewer replacement. Due to the unplanned and emergency nature of performing this work the contractor incurred additional, unforeseeable, costs for when compared to the original bid price.

**Total Dollar Value: \$7,991.00**

## Contract Modification

City of Hartford

9/19/2023 1:12 PM



FieldManager 5.3c

### Project / Category Summary

| Project/Catg  | Project/Category Description                                     | Federal Number | Project Status | Finance System | Control Section | Dollar Value       |
|---------------|--|----------------|----------------|----------------|-----------------|--------------------|
| 212081        | Full road reconstruction with sidewalk replacement on both sides |                | XMPT           | STUL           |                 |                    |
| 0000          |  |                |                |                |                 | \$10,491.00        |
| <b>Total:</b> |  |                |                |                |                 | <b>\$10,491.00</b> |

**Total Net Change Amount: \$10,491.00**

If authorized, the contractor agrees to do the work outlined above under the direction of the Engineer, and to accept as payment in full the basis of payment as indicated. Prime Contractor, you are authorized and instructed as the contractor to do the work described herein in accordance with the terms of your contract.

|  |  |
|--|--|
| Prime Contractor: Krohn Excavating, LLC<br><br>_____<br>Signature | Local Agency: Linnea Rader, Interim City Manager<br>_____<br>Signature |
| _____<br>Date  | _____<br>Date  |
| Project Engineer: Paul Harvey, P.E.<br><br>_____<br>Signature   | _____<br>Signature   |
| _____<br>Date  | _____<br>Date  |