

**CITY OF HARTFORD
COUNTY OF VAN BUREN
STATE OF MICHIGAN
RESOLUTION 2024 – 036**



**RESOLUTION TO APPROVE SRF WASTWATER PROJECT CHANGE ORDER #3 FOR
CONTRACT B**

At a Regular meeting of the City of Hartford Commission at 19 West Main Street called to order by Mayor Richard A. Hall on August 26, 2024 at 5:30p.m.

The following resolution was offered:

Moved by Commissioner _____ and supported by Commissioner _____,

WHEREAS, this change order includes drainage improvements along South Haver Street and an extension of contract time; and

WHEREAS, during construction, it was found that the sanitary sewer service lines serving the homes on the west side of South Haver Street were in poor condition and required replacement to be reconnected to the new sanitary sewer; and

WHEREAS, this service line replacement work disturbed the west half of South Haver Street pavement, which was not initially planned for replacement; and

WHEREAS, rather than patching pavement at the multiple utility trench locations, the entire pavement width was replaced; and

WHEREAS, as a result of the repaving, standing water developed along the edges of South Haver Street. These puddles were present during and for approximately 24 hours after significant rain events. The proposed South Haver Street drainage improvements would help to mitigate the storm water ponding; and

WHEREAS, in addition to the drainage improvements, nine (9) pay item quantities are being increased to match those experienced during construction. This balancing includes tree removal, pavement removal, aggregate base under pavement, asphalt pavement, grass restoration, additional pipe and fittings, and additional costs incurred by the railroad for construction inspection while on railroad property; and

NOW, THEREFORE BE IT RESOLVED, the Hartford City Commission approves a contract to approve change order No. 3 for contract B of the City's Drinking Water State Revolving Fund (DWSRF) Project. The contract proposed an extension to September 30, 2024.

BE IT FURTHER RESOLVED, the total adjustment in the contract amount due to Change Order No. 3 is an increase of \$46,114.45. The grant will cover \$33,574.45, and the City will pay \$12,540 for the drainage improvement out of the general fund. In addition to the changes in construction cost, Wightman will require an additional \$9,500 for the inspection and construction administration of the additional drainage improvements along South Haver Street.

YEAS: Commissioner's

NAYS: Commissioner

ABSENT: Commissioner

RESOLUTION DECLARED ADOPTED

DATE: August 26, 2024

RoxAnn Rodney-Isbrecht, City Clerk

I RoxAnn Rodney-Isbrecht, Clerk for the City of Hartford, do hereby certify that the foregoing is a true copy of a Resolution duly adopted by the City Commission of the City of Hartford during a meeting held on August 26, 2024

RoxAnn Rodney-Isbrecht, City Clerk City of Hartford
19 West Main Street, Hartford MI 49057