

Change Order Request

McKinstry Essention, LLC
 5005 3rd Ave S
 Seattle, WA 98134
 Phone: 206-762-3311

Owner: Huerfano County Co
 928 Russell St
 Walsenburg, CO 81089

Project: 205435-004 / Huerfano County EPC Construction
 401 Main St
 WALSENBURG, CO 81089

PCOType: PCO

Change Order Request # : 9 **Substantial Completion and Final Acceptance Date Adjustments**

Item :		Amount
1	Substantial Completion and Final Acceptance Date Adjustments	
	Construction Management	0.00
	Project Engineering	0.00
	General Conditions	0.00
	Construction Completion	0.00
	Other Construction Costs	0.00
	Profit	0.00
	Contingency	0.00
	Requested Total For Item 1	0.00
	Total For Change Order	0.00

Change Order Description:

The originally established substantial completion date for this contract was 2/28/24.

FIM 03.02 - LEC Refurbish Air Handling Units and FIM 11.01 - CPB Repair Electrical Services were cancelled at request of the owner.

The County has worked collaboratively with McKinstry to pursue design and construction of a new FIM to better the HVAC at the Law Enforcement Center. The construction of this is anticipated to occur in 2024. The 129 Kansas Emergency Dispatch Center is also anticipated to be added as scope to this contract. A construction schedule for this is being established, but initial conversations yield a 6-8 month build time. This change order shall hereby serve as record to change the following dates for the contract:

Substantial Completion 02/28/2025
Final Acceptance 04/02/2025

Approved By: Huerfano County Co
Signed: _____
Date: _____

Submitted By: McKinstry Essention, LLC
Signed: _____
Date: _____