



City of Jackson

CHANGE ORDER

Fronabarger Concreters, Inc.

1

Name of Contractor

Change Order No.

3290 State Highway E

Oak Ridge, MO 63769

Contractor Address

City/State/Zip

2022 Concrete Pavement Improvement Program

8/10/2022

Project Name

Date

Description: ☒ See Attachments

Due to coordinating street closures with the waterline project (Phase 2, Project 2C), the contractor is requesting an extension of the contract time. The request is to move the final completion date from August 22, 2022 to September 22, 2022. Work remaining on Main Street is being prioritized to ensure completion prior to the start of school on August 22, 2022.

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIME
Original Contract Price: \$ 304,290.00	Original Contract End Date: August 22, 2022
Previous Change Orders: \$ 0.00	Net Change from Previous Change Orders: 0
Contract Price prior to this Change Order: \$ 304,290.00	Contract End Date prior to this Change Order: August 22, 2022
Net Increase (Decrease) of this Change Order: \$ 0.00	Net Increase (Decrease) of this Change Order: 31
Contract Price with all approved Change Orders: \$ 304,290.00	Contract End Date with all approved Change Orders: September 22, 2022

Recommended By:

Anna Bergmark

City Engineer, Anna Bergmark, PE.

8/10/2022

Date

Authorized By:

Mayor, City of Jackson

Date

Accepted By:

Don M. Muth

Contractor Auth. Representative

8/11/22

Date

Fronabarger Concreters, Inc.
3290 State Hwy E
Oak Ridge, MO 63769



August 8, 2022

Anna Bergmark
City Engineer
City of Jackson
101 Court Street
Jackson, MO 63755

RE: 2022 Concrete Pavement Improvement Program

Mrs. Bergmark:

On the above referenced project, the notice to proceed was dated May 25, 2022, with a completion date of August 22, 2022. In an effort to coordinate with the waterline replacement project road closure work did not start on the street patching program until June 27, 2022. We are requesting that June 27th be considered our first day of work on the street patch program. Utilizing the same number of days as what is in the contract would put the completion date on September 22, 2022. Thank you for considering this request.

Please call with any questions or comments.

Thank You:

A handwritten signature in blue ink, appearing to read "David McMullin". The signature is stylized with a large, sweeping initial "D" and a cursive-style name.

David McMullin
President