

BCHANGE ORDER NO.: 2

Owner:	City of Jackson, MO	Owner's Project No.:	n/a
Engineer:	Koehler Engineering	Engineer's Project No.:	38220
Contractor:	Tom Beussink Excavating	Contractor's Project No.:	n/a
Project:	I-55 Electric Substation		
Contract Name:	Agreement between City of Jackson, MO and Tom Beussink Excavating, Inc.		
Date Issued:	April 26, 2022	Effective Date of Change Order:	May 2 nd , 2022

The Contract is modified as follows upon execution of this Change Order:

Description and associated Cost increase (decrease):

The change increases the Contract Amount:

\$0.00

Total:

\$0.00

The project is substantially complete, however the current nationwide supply chain delays/disruptions have affected this project, and extensive wet weather delays have extended the time required to establish final grading and seed, mulch, and stabilize the site. The contract is being extended to the end of June for final grading, seeding, mulching, and site stabilization.


Attachments:

Change in Contract Price		Change in Contract Times [State Contract Times as either a specific date or a number of days]	
Original Contract Price:		Original Contract Times:	
\$ 337,416.00		Substantial Completion: Dec. 27, 2021	
		Ready for final payment: Jan. 26, 2022	
Increase from previously approved Change Orders No. 0 to No 1:		Change from previously approved Change Orders No.0 to No. 1:	
\$ 0.00		Substantial Completion: Added 63 Days	
		Ready for final payment: Added 124 Days	
Contract Price prior to this Change Order:		Contract Times prior to this Change Order:	
\$ 337,416.00		Substantial Completion: February 28, 2022	
		Ready for final payment: April 30, 2022	
Increase this Change Order:		An Increase From this Change Order:	
\$ 0.00		Substantial Completion: 0 Days	
		Ready for final payment: 61 Days	
Contract Price incorporating this Change Order:		Contract Times with all approved Change Orders:	
\$ 337,416.00		Substantial Completion: February 28, 2022	
		Ready for final payment: June 30, 2022	

Recommended by Engineer (if required)

Accepted by Contractor

By: 



Chris Koehler, PE, PLS

Tom Beussink

Title: Pres., Koehler Engineering

President, Tom Beussink Excavating, Inc.

Date: April 26, 2022

April 27, 2022

Authorized by Owner

Approved by Funding Agency (if applicable)

By: _____

Honorable Dwain Hahs

Title: Mayor

Date: _____
