



Allen&Hoshall

1661 International Drive, Suite 100
Memphis, Tennessee 38120
Office 901.820.0820
Fax 901.683.1001
www.allenhoshall.com

September 09, 2022

Mr. Donald Schuette
Director of Electric Utilities
City of Jackson, MO
101 Court Street
Jackson, MO 63755

**RE: Change Order No. 1
Wedekind 73 Pole Replacement Project**

Dear Mr. Schuette:

Please see attached Change Order No. 1 for the Wedekind 73 Pole Replacement Project. We are recommending the final completion date to be extended due to material manufacturing delays. We have been in contact with Power Line Consultants and their material vendor to estimate the completion date in the change order.

If there are any questions, please contact me at 901.261.4732

Sincerely,

Allen & Hoshall

Bobby Davidson

Cc: Scott Burleson P.E., Allen & Hoshall

CHANGE ORDER No. 1Project: **Wedekind 73 Pole Replacement**

Date of Issuance: _____

Owner: **City of Jackson MO**Address: **101 Court Street, Jackson MO 63755**Contractor: Power Line Consultants LLC Owner's Project No. Ordinance 22-45Engineer/Architect: **Allen & Hoshall, Inc.**Engineer/Architect's Project No. **81920**

You are directed to make the following changes in the Contract Documents.

Description: Change the Final Completion Date from September 07, 2022, to January 31, 2023.

Purpose of Change Order: Change in Contract Time due to Material Suppliers Delivery Delay. Power Line Consultants' material supplier anticipates the complete material order should be delivered by the end of December 2022 but cannot guarantee it. We are recommending the contract final completion to be adjusted to the end of January 2023 to allow Power Line Consultants time to complete the work.

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price \$ _____	Original Contract Time <u>September 07, 2022</u> days or date
Net Change from previous Change Orders No. ____ thru No. ____ \$ _____	Net Change from previous Change Orders No. ____ thru No. ____ <u>N/A</u> days
Contract Price prior to this Change Order \$ _____	Contract Time Prior to this Change Order <u>September 07, 2022</u> days or date
Net Increase (Decrease) of this Change Order \$ _____	Net Increase (Decrease) of this Change Order <u>97 Business Days (Does not include Holidays or weekends)</u> days
Contract price with all approved Change Orders \$ _____	Contract Time with all approved Change Orders <u>January 31, 2023</u> days or date

RECOMMENDED:

APPROVED:

APPROVED:

By: Bobby Davidson

By: _____

By: Lore MewtAllen & Hoshall, Inc.
Engineer/Architect[Name of Owner]
Owner[Name of Contractor]
ContractorDate: 09/07/2022

Date: _____

Date: 9/9/22

END OF DOCUMENT