



## PUBLIC WORKS MEMORANDUM

# City of Jackson

---

TO: Mayor and Board of Aldermen

CC: Jim Roach, City Administrator

FROM: Anna Bergmark, City Engineer

DATE: December 13, 2022

RE: Change Order No 1. – Soccer Park Phase 1 Drainage Improvements

---

Attached to this memo is Change Order No 1. for the Soccer Park Phase 1 Drainage Improvement Project. The purpose of this change order is to extend the contract time. Rain and saturated conditions have caused delays to the earthwork and remaining concrete work. I recommend approval of this change order.



# City of Jackson

## CHANGE ORDER

Fronabarger Concreters, Inc

1

Name of Contractor

Change Order No.

3290 State Highway E

Oak Ridge, MO 63769

Contractor Address

City/State/Zip

Soccer Park Phase 1 Drainage Improvements

12/13/2022

Project Name

Date

Description: ☐ See Attachments

Rain and saturated conditions have caused delays in the grading work. This change order is a time extension only.

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIME
Original Contract Price: \$ 62,437.50	Original Contract End Date: December 19, 2022
Previous Change Orders: \$ 0.00	Net Change from Previous Change Orders: 0
Contract Price prior to this Change Order: \$ 62,437.50	Contract End Date prior to this Change Order: December 19, 2022
Net Increase (Decrease) of this Change Order: \$ 0.00	Net Increase (Decrease) of this Change Order: 21
Contract Price with all approved Change Orders: \$ 62,437.50	Contract End Date with all approved Change Orders: January 9, 2023

Recommended By:

*Anna Bergmark*  
Anna Bergmark P.E. City Engineer

12/13/2022

Date

Authorized By:

Mayor, City of Jackson

Date

Accepted By:

*David M. Mullis*  
Contractor Auth. Representative

12/13/22  
Date