

CHANGE ORDER No. 3Project: **Wedekind 73 Pole Replacement**

Date of Issuance: _____

Owner: **City of Jackson MO**Address: **101 Court Street, Jackson MO 63755**Contractor: Power Line Consultants LLC Owner's Project No. Ordinance 22-45

Engineer/Architect: Allen & Hoshall, Inc.

Engineer/Architect's Project No. **81920**

You are directed to make the following changes in the Contract Documents.

Description: **Change the Final Completion Date from March 31, 2023, to June 16, 2023.**

Purpose of Change Order: Change in Contract Time due to weather delays resulting in wet working conditions. We are recommending the contract final completion to be adjusted to June 16, 2023 to allow Power Line Consultants time to complete the work.

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price \$ _____	Original Contract Time September 07, 2022 days or date
Net Change from previous Change Orders No. _____ thru No. _____ \$ _____	Net Change from previous Change Orders No. <u>1</u> thru No. <u>2</u> 43 Business Days (Does not include Holidays or weekends) Days
Contract Price prior to this Change Order \$ _____	Contract Time Prior to this Change Order March 31, 2023 days or date
Net Increase (Decrease) of this Change Order \$ _____	Net Increase (Decrease) of this Change Order 54 Business Days (Does not include Holidays or weekends) days
Contract price with all approved Change Orders \$ _____	Contract Time with all approved Change Orders June 16, 2023 days or date

RECOMMENDED:

APPROVED:

APPROVED:

By: Bobby Davidson

By: _____

By: Laura HarnettAllen & Hoshall, Inc.
Engineer/ArchitectCity of Jackson MO
OwnerPower Line Consultants LLC
ContractorDate: 03/24/2023

Date: _____

Date: 3/26/23

END OF DOCUMENT