



AGENDA ACTION FORM

Consideration of a Resolution to Amend the TDOT Agreement for the West End Greenbelt Extension

To: Board of Mayor and Aldermen
From: Chris McCartt, City Manager *CM*

Action Form No.: AF-141-2025
Work Session: May 19, 2025
First Reading: NA

Final Adoption: May 20, 2025
Staff Work By: Michael Thompson
Presentation By: Ryan McReynolds

Recommendation:

Approve the Resolution

Executive Summary:

On June 27, 2019, the city entered into an agreement with TDOT for the West End Greenbelt Extension. This project consists of building an extension of the Greenbelt walking and biking path west from the end of the current Greenbelt at Rotherwood Drive to Lewis Lane on West Stone Drive.

During this project we encountered a few items prompting the need to extend the completion date –

- NEPA documentation took longer than anticipated (primarily due to COVID);
- Coordination with the development of the commercial development that includes Lewis Lane and Port Drive impacted the desired alignment for the proposed greenbelt extension;
- Additional survey was required for Port Drive; and
- Reworking of the Greenway alignment was needed due to the larger power poles.

It is requested to amend the agreement with TDOT extending the completion date to December 31, 2027. By extending the completion date this allows the time needed to submit plans for ROW approval, acquire ROW, utility coordination, obtain ROW/Utility certification from TDOT, construction plans approval, advertise for bids and project construction.

Project Data: TDOT Agreement #: 190096; PIN: 128784.00; Federal Project #: STP-M-9108(50); State Project #: 82LPLM-F3-092.

Attachments:

1. Resolution
2. Amendment Number 1

	Y	N	O
Baker	—	—	—
Cooper	—	—	—
Duncan	—	—	—
George	—	—	—
Mayes	—	—	—
Phillips	—	—	—
Montgomery	—	—	—