

## Brian Marquardt

---

**From:** Rich Dehnel  
**Sent:** Monday, July 17, 2023 7:17 AM  
**To:** Zach Gilmaster  
**Cc:** Jestin Boden  
**Subject:** RE: Kronenwetter Well No. 2 - Lead Times

Zach,  
I have asked for updated lead times on the major pieces of equipment and yet to hear back from some and others told me early this week.

I have six items in my list, and so far, only have two answered.

I hope to have them completed by EOD today

**Rich Dehnel**  
PM/Project Engineer  
**Rohde Brothers, Inc.**  
W5745 Woodchuck Lane  
[Plymouth, WI 53073-0409](https://www.plymouthwi.gov/53073-0409)  
Company Main: (920) 893-5905  
Direct: (920) 449-5767 | Cell: (920) 960-3638  
[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com) | [www.rohdebros.com](http://www.rohdebros.com)



---

**From:** Zach Gilmaster <[zach@elliswi.com](mailto:zach@elliswi.com)>  
**Sent:** Monday, July 17, 2023 7:07 AM  
**To:** Jestin Boden <[bodenj@rohdebros.com](mailto:bodenj@rohdebros.com)>; Rich Dehnel <[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com)>  
**Subject:** RE: Kronenwetter Well No. 2 - Lead Times

Some people who received this message don't often get email from [zach@elliswi.com](mailto:zach@elliswi.com). [Learn why this is important](#)

Jestin/Rich,

Good morning. Are you able to provide lead times for the Kronenwetter Well No. 2 project? Please advise.

Thanks,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Zach Gilmaster  
**Sent:** Tuesday, July 11, 2023 10:51 AM  
**To:** [bodenj@rohdebros.com](mailto:bodenj@rohdebros.com)  
**Subject:** Kronenwetter Well No. 2 - Lead Times

Jestin,

Good morning. As follow up to my phone call yesterday, please have your team provide updated lead times on all of your equipment. I will need this information to put together a project schedule.

Thank you,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Wednesday, July 19, 2023 1:59 PM  
**To:** Rich Dehnel  
**Cc:** Jestin Boden  
**Subject:** RE: Kronenwetter Well No. 2 - Lead Times  
**Attachments:** Preliminary Overall Schedule 7-18-23.pdf

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

Rich,

Good afternoon. I believe I have everything captured in the attached preliminary overall schedule. Let me know your thoughts if I am missing something.

Thanks,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



Built Right.™

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Rich Dehnel <dehnelr@rohdebros.com>  
**Sent:** Wednesday, July 19, 2023 9:57 AM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Cc:** Jestin Boden <bodenj@rohdebros.com>  
**Subject:** RE: Kronenwetter Well No. 2 - Lead Times

**CAUTION:** This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Zach,  
In round numbers:

I do not know the size of the crews yet...

Plumbing (domestic water, drain piping, natural gas, vents, and equipment setting): 208 hours + insulator  
HVAC: 40 hours + insulator and T&B  
Interior Process Piping: (Equipment setting, DI pipe, filter piping, and process gases): 880 hours + well pump contractor

Site work: 240 hours + excavator

Will this work for you

**Rich Dehnel**

PM/Project Engineer

**Rohde Brothers, Inc.**

W5745 Woodchuck Lane

[Plymouth, WI 53073-0409](#)

Company Main: (920) 893-5905

Direct: (920) 449-5767 | Cell: (920) 960-3638

[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com) | [www.rohdebros.com](http://www.rohdebros.com)



---

**From:** Zach Gilmaster <[zach@elliswi.com](mailto:zach@elliswi.com)>  
**Sent:** Monday, July 17, 2023 9:45 AM  
**To:** Rich Dehnel <[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com)>  
**Cc:** Jestin Boden <[bodeni@rohdebros.com](mailto:bodeni@rohdebros.com)>  
**Subject:** RE: Kronenwetter Well No. 2 - Lead Times

Rich,

Thanks for this very helpful information. My next question is, what are you thinking for durations to complete your scope of work?

Thank you,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



Built Right.™

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

**From:** Rich Dehnel <[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com)>  
**Sent:** Monday, July 17, 2023 9:36 AM  
**To:** Zach Gilmaster <[zach@elliswi.com](mailto:zach@elliswi.com)>  
**Cc:** Jestin Boden <[bodenj@rohdebros.com](mailto:bodenj@rohdebros.com)>  
**Subject:** Kronenwetter Well No. 2 - Lead Times

**CAUTION:** This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Hello Zach,

Below are the lead times for the major components for this project after approvals:

I added a seventh to the list

Chemical Equipment: 12weeks  
Valves: up to 28weeks  
HVAC: 6-8weeks  
Filter System and associated equipment: 40-44weeks  
Equalization Tanks: 6-8weeks  
Well pump and motor: 6-10weeks  
Manholes and associated materials: 4-6weeks

If you need anything else please let me know

**Rich Dehnel**  
PM/Project Engineer  
**Rohde Brothers, Inc.**  
W5745 Woodchuck Lane  
[Plymouth, WI 53073-0409](https://www.rohdebros.com)  
Company Main: (920) 893-5905  
Direct: (920) 449-5767 | Cell: (920) 960-3638  
[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com) | [www.rohdebros.com](http://www.rohdebros.com)



## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Wednesday, July 19, 2023 9:31 AM  
**To:** Rich Dehnel; Bryan Gawlik  
**Cc:** Kyle Moscinski  
**Subject:** RE: Kronenwetter Well No. 2 - Preconstruction Meeting

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

All,

As a follow up to my email below, the architect made it known that this will be an onsite meeting. Please let me know what day/time works best for you early next week, since we are closing in on the end of this one. Unless we can make something work for this week yet.

Thank you,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Zach Gilmaster  
**Sent:** Wednesday, July 19, 2023 8:53 AM  
**To:** Rich Dehnel <dehnelr@rohdebros.com>; Bryan Gawlik <gawlik@econelectric.com>  
**Cc:** Kyle Moscinski <kyle@elliswi.com>  
**Subject:** Kronenwetter Well No. 2 - Preconstruction Meeting

All,

Good morning. Becher Hoppe would like to set up a preconstruction meeting at 1pm tomorrow (7/20) to discuss the Kronenwetter Well project. Does this time work for all of you? Please let me know so we can get something set up.

Thanks,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



**Built Right.™**

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

## Brian Marquardt

---

**From:** Ellis Stone Construction Co <Ellis\_Stone\_Construction\_notifications@procoretech.com>  
**Sent:** Monday, July 24, 2023 7:54 AM  
**To:** Rich Dehnel  
**Subject:** Kronenwetter Well No. 2: Action Required for Contract #SC-23061-010: Process Piping

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

You don't often get email from ellis\_stone\_construction\_notifications@procoretech.com. [Learn why this is important](#)

### Kronenwetter Well No. 2



More details: [View online](#)  [View PDF](#)

**DO NOT REPLY TO THIS EMAIL**

This is a notification sent from an unmonitored email address.

**This item requires your attention in Procore.**

### Contract

**Name:** #SC-23061-010: Process Piping  
**Link:** [View in Procore](#)  
**Link:** [View PDF](#)

### Workflow History

**#:** 1  
**Action By:** Zach Gilmaster  
**Role:** Project Manager  
**Action Taken:** Send to Subcontractor  
**Comment:** Please review, sign, and return through Procore. Provide insurance certificates per the Terms and Conditions.  
**Attachments:** None




---

Ball In Court Duration **13 days**  
(Calendar):

Date/Time: **07/24/2023 at 07:53 am**

---

More details: [View online](#)  [View PDF](#)

Powered By [Procore](#) | [support@procore.com](mailto:support@procore.com) | <https://support.procore.com>

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Tuesday, July 25, 2023 11:25 AM  
**To:** Rich Dehnel  
**Subject:** RE: Kronenwetter Well No. 2 - Schedule of Values

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

Sounds good. That'll work.

Thanks

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Rich Dehnel <dehnelr@rohdebros.com>  
**Sent:** Tuesday, July 25, 2023 11:24 AM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Subject:** RE: Kronenwetter Well No. 2 - Schedule of Values

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Since we just received the contract...I am finishing up a few other project related items and starting on the preliminary items for that project would be next on my list...

I hope to have you something by tomorrow, I doubt that you would have it today

---

**From:** Zach Gilmaster <[zach@elliswi.com](mailto:zach@elliswi.com)>  
**Sent:** Tuesday, July 25, 2023 11:20 AM  
**To:** Rich Dehnel <[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com)>  
**Subject:** Kronenwetter Well No. 2 - Schedule of Values

Rich,

Good afternoon. Could you please send your schedule of values for the Kronenwetter Well No. 2 project? Becher Hoppe is requesting.

Thanks,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



**Built Right.™**

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Tuesday, July 25, 2023 11:27 AM  
**To:** Bryan Gawlik; Rich Dehnel  
**Subject:** Kronenwetter Well No. 2 - Preconstruction Meeting  
**Attachments:** 2021.022.034 record of preconstruction conference 230712.docx

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

Good morning,

Attached is a listing of items to be discussed at the preconstruction meeting tomorrow in Kronenwetter.

Thank you,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



Built Right.™

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

## Brian Marquardt

---

**From:** Kenneth J. Ligman <kligman@becherhoppe.com>  
**Sent:** Friday, July 28, 2023 9:09 AM  
**To:** Kmanley@kronenwetter.org; Zach Gilmaster; Rich Dehnel; gawlik@econelectric.com; Priest, Kyle J - DNR  
**Cc:** Matthew R. Patterson; Tyler L. Mills; Peter Wegner; Lisa Kerstner; Bobbi Birk-LaBarge; Mark Mackey  
**Subject:** Kronenwetter WTP  
**Attachments:** copier@becherhoppe.com\_20230728\_080848.pdf

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

You don't often get email from kligman@becherhoppe.com. [Learn why this is important](#)

Enclosed is the record of the Pre-construction conference. Please review and advise if any additions or corrections are needed.

**Ken Ligman**  
Senior Engineer

**Becher-Hoppe Associates, Inc.**

330 N. 4th Street | Wausau WI | 54403

Direct 715-845-0432 | Office 715-845-8000

[kligman@becherhoppe.com](mailto:kligman@becherhoppe.com) | [www.becherhoppe.com](http://www.becherhoppe.com)

This email message is for the sole use of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure or distribution is prohibited. If you are not the intended recipient, please contact the sender by reply email and destroy all copies of the original message

## Brian Marquardt

---

**From:** Zach Gilmaster (Ellis Stone Construction Company, Inc.)  
<Ellis\_Stone\_Construction\_notifications@procoretech.com>  
**Sent:** Friday, July 28, 2023 9:30 AM  
**To:** Rich Dehnel  
**Subject:** Kronenwetter Well No. 2: Meeting 1 - Preconstruction Meeting Minutes

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

You don't often get email from ellis\_stone\_construction\_notifications@procoretech.com. [Learn why this is important](#)

### Kronenwetter Well No. 2



More details: [View online](#)  [View PDF](#)

**DO NOT REPLY TO THIS EMAIL**

This is a notification sent from an unmonitored email address.

## Meeting #1 Minutes - Preconstruction Meeting

**Project:** Kronenwetter Well No. 2

**Meeting Location:** 1582 I-39 Frontage Rd, Kronenwetter, WI 54455

**Date:** 07/26/23

**Start Time:** 1:00 PM


**Timezone:** Central Time (US & Canada)

**Attachments:** [Kronenwetter Well - Preconstruction Meeting 7-26-23.pdf](#)

**Overview:** Attached are the preconstruction meeting minutes from 7/26/23.  
Thanks, Zach.

**Scheduled Attendees:** Eric Hakenjos (Block Iron & Supply Company), Darrell Kasner (Carl's Landscape Service), Shannon Gretz (City Wide Insulation of Green Bay), Bryan Gawlik (E-Con Electric, Inc.), Zach Gilmaster (Ellis Stone Construction Company, Inc.), Kyle Moscinski (Ellis Stone Construction Company, Inc.), Kurt Grote (Howard Grote & Sons Painting, Inc.), Peter Lang (Lang Masonry), Craig Schmidt (Phoenix Contractors, LLC), Mark Schroeder (Precision Grading & Utilities, Inc.), Penni Damato (Quality Caulking), Ryan Christiansen (RC Pavers, LLC), Rich Dehnel (Rohde Brothers, Inc.), Steve Pelishek (Tri-City Glass & Door, Inc.)

MINUTES: <https://app.procore.com/2514747/project/meetings/show/7695422>

More details: [View online](#)  [View PDF](#)

Powered By Procore | [support@procore.com](mailto:support@procore.com) | <https://support.procore.com>

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Monday, July 31, 2023 3:48 PM  
**To:** Rich Dehnel  
**Subject:** RE: Kronenwetter Well - SOV

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

Sounds good. Thanks Rich

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Rich Dehnel <dehnelr@rohdebros.com>  
**Sent:** Monday, July 31, 2023 3:44 PM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Subject:** RE: Kronenwetter Well - SOV

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

It's done, just needs to be reviewed...person has been out but will be back tomorrow

---

**From:** Zach Gilmaster <[zach@elliswi.com](mailto:zach@elliswi.com)>  
**Sent:** Monday, July 31, 2023 1:53 PM  
**To:** Rich Dehnel <[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com)>  
**Subject:** Kronenwetter Well - SOV

Rich,

Good afternoon. Were you able to put together your schedule of values for Kronenwetter Well? If so, please send that along so I can send it to Becher Hoppe.

Thank you,

Zach Gilmaster  
Project Manager



[Zach@elliswi.com](mailto:Zach@elliswi.com)



**Built Right.™**

3201 Stanley Street

Stevens Point, WI 54481

Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007

[www.elliswi.com](http://www.elliswi.com)

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Wednesday, August 2, 2023 7:28 AM  
**To:** Christine Sprengel  
**Cc:** Rich Dehnel  
**Subject:** RE: Kronenwetter Well No. 2 - SOV

Thanks for sending Christine

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



Built Right.™

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Christine Sprengel <sprengelchristine@rohdebros.com>  
**Sent:** Tuesday, August 1, 2023 2:03 PM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Cc:** Rich Dehnel <dehnelr@rohdebros.com>  
**Subject:** Kronenwetter Well No. 2 - SOV

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Zach  
Attached is the SOV for the above project.  
Please let me know if you have any questions.  
Thank you

Christine Sprengel

Project Coordinator



920.893.5905

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Wednesday, August 2, 2023 2:46 PM  
**To:** Rich Dehnel  
**Cc:** Christine Sprengel; Brian Marquardt  
**Subject:** RE: 23066 Kronenwetter Well #2 - Contract

Rich,

I spoke with our president on the markups. Ellis will agree to mutual indemnification, nothing more. The other markups are fine. If we need to discuss, Erik and I will be available tomorrow. Let me know your thoughts.

Thank you,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Rich Dehnel <dehnelr@rohdebros.com>  
**Sent:** Wednesday, August 2, 2023 2:08 PM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Cc:** Christine Sprengel <sprengelchristine@rohdebros.com>; Brian Marquardt <marquardtb@rohdebros.com>  
**Subject:** 23066 Kronenwetter Well #2 - Contract

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Zach,  
Attached is the signed contract, albeit with some remarks from our CFO.

Please review and provide any feedback that you may have.

Thank you for your time and have a great day.

**Rich Dehnel**  
PM/Project Engineer  
**Rohde Brothers, Inc.**  
W5745 Woodchuck Lane  
[Plymouth, WI 53073-0409](http://Plymouth, WI 53073-0409)

Company Main: (920) 893-5905  
Direct: (920) 449-5767 | Cell: (920) 960-3638  
[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com) | [www.rohdebros.com](http://www.rohdebros.com)



**Brian Marquardt**

---

**From:** Ellis Stone Construction Co <Ellis\_Stone\_Construction\_notifications@procoretech.com>  
**Sent:** Thursday, August 3, 2023 6:00 AM  
**To:** Rich Dehnel  
**Subject:** Kronenwetter Well No. 2: Reminder. Action Required for Contract #SC-23061-010: Process Piping

Kronenwetter Well No. 2



More details: [View online](#)  [View PDF](#)

**DO NOT REPLY TO THIS EMAIL**

This is a notification sent from an unmonitored email address.

**This item has been in your court for 9 days, and your action is required.**

### Contract

Name: #SC-23061-010: Process Piping  
Link: [View in Procore](#)  
Link: [View PDF](#)

### Workflow History

#: 1  
Action By: Zach Gilmaster  
Role: Project Manager  
Action Taken: Send to Subcontractor  
Comment: Please review, sign, and return through Procore. Provide insurance certificates per the Terms and Conditions.  
Attachments: None  
Ball In Court Duration (Calendar): 13 days

Date/Time: 07/24/2023 at 07:53 am

More details: [View online](#)  [View PDF](#)

Powered By Procure | [support@procure.com](mailto:support@procure.com) | <https://support.procure.com>

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Monday, August 7, 2023 7:11 AM  
**To:** Rich Dehnel  
**Cc:** Christine Sprengel; Eric Carlson  
**Subject:** RE: 23066 Kronenwetter Well #2 - COI and signed updated Section 4.4 Subcontract  
**Attachments:** Kronenwetter Well No. 2 - Rohde Brothers Signed SC - 8-7-23.pdf

Rich,

Good morning. Thanks for sending. Attached is the fully executed copy for record. I have closed this out on Procore as well. Keep the submittals coming, and I will try to turn them around as quickly as possible.

Thank you,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



Built Right.™

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Rich Dehnel <dehnelr@rohdebros.com>  
**Sent:** Friday, August 4, 2023 1:32 PM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Cc:** Christine Sprengel <sprengelchristine@rohdebros.com>; Eric Carlson <carlsone@rohdebros.com>  
**Subject:** 23066 Kronenwetter Well #2 - COI and signed updated Section 4.4 Subcontract

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Zach,  
Attached are two documents:

1. COI
2. Updated subcontract and signed by our CFO

PO's for the water filtering equipment have been issued and those submittals are being worked on.

If there is anything else that is required currently, please let us know...

Have a great weekend...

**Rich Dehnel**  
PM/Project Engineer  
**Rohde Brothers, Inc.**  
W5745 Woodchuck Lane  
[Plymouth, WI 53073-0409](mailto:dehnelr@rohdebros.com)  
Company Main: (920) 893-5905  
Direct: (920) 449-5767 | Cell: (920) 960-3638  
[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com) | [www.rohdebros.com](http://www.rohdebros.com)





## Brian Marquardt

---

**From:** Ellis Stone Construction Co <Ellis\_Stone\_Construction\_notifications@procoretech.com>  
**Sent:** Monday, August 7, 2023 7:13 AM  
**To:** Rich Dehnel  
**Subject:** Kronenwetter Well No. 2: State Change on Contract #SC-23061-010: Process Piping

### Kronenwetter Well No. 2



More details: [View online](#)  [View PDF](#)

#### DO NOT REPLY TO THIS EMAIL

This is a notification sent from an unmonitored email address.

**This item's state has been changed to Contract Signed by Project Manager.**

### Contract

---

**Name:** #SC-23061-010: Process Piping

**Link:** [View in Procore](#)

**Link:** [View PDF](#)

---

### Workflow History

---

**#:** 1

**Action By:** Zach Gilmaster

**Role:** Project Manager


**Action Taken:** Contract Signed

**Attachments:** [Kronenwetter Well No. 2 - Rohde Brothers Signed SC - 8-7-23.pdf](#)

**Ball In Court Duration (Calendar):** 0 days

**Date/Time:** 08/07/2023 at 07:09 am

---

More details: [View online](#)  [View PDF](#)

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Monday, August 14, 2023 10:30 AM  
**To:** Rich Dehnel  
**Subject:** RE: Kronenwetter Well - Contractor License

Thanks for sending Rich

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Rich Dehnel <dehnelr@rohdebros.com>  
**Sent:** Monday, August 14, 2023 10:11 AM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Subject:** RE: Kronenwetter Well - Contractor License

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

HVAC: 120390, 7/06/26  
Plumbing: 1342823, 3/31/24

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Friday, August 11, 2023 10:48 AM  
**To:** Rich Dehnel <dehnelr@rohdebros.com>; Bryan Gawlik <gawlik@econelectric.com>  
**Subject:** Kronenwetter Well - Contractor License

Rich/Bryan,

Good morning. Could you please send me your License/Certification # and Expiration Date for plumbing, electrical, and HVAC?

Thank you,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



**Built Right.™**

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Tuesday, October 17, 2023 8:15 AM  
**To:** Rich Dehnel  
**Subject:** RE: Kronenwetter, WI bonds and tax exempt certificate  
**Attachments:** Performance Bond.pdf; Payment Bond.pdf

Rich,

Good morning. I have the payment and performance bonds attached. Let me know if you need anything else.

Thank you,

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Rich Dehnel <dehnelr@rohdebros.com>  
**Sent:** Monday, October 16, 2023 12:21 PM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Subject:** FW: Kronenwetter, WI bonds and tax exempt certificate

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Zach,  
Can you please send me the payment and performance bond for the Kronenwetter project.

This equipment is being further delayed and I do not want the paperwork to be one of the reasons

Thank you for your assistance and have a great day

**Rich Dehnel**  
PM/Project Engineer  
**Rohde Brothers, Inc.**  
W5745 Woodchuck Lane  
[Plymouth, WI 53073-0409](http://Plymouth, WI 53073-0409)  
Company Main: (920) 893-5905  
Direct: (920) 449-5767 | Cell: (920) 960-3638



**From:** Amy SEIBERT <[a.seibert@kurita-water.com](mailto:a.seibert@kurita-water.com)>  
**Sent:** Monday, October 16, 2023 11:44 AM  
**To:** Rich Dehnel <[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com)>  
**Subject:** Kronenwetter, WI bonds and tax exempt certificate

You don't often get email from [a.seibert@kurita-water.com](mailto:a.seibert@kurita-water.com). [Learn why this is important](#)

Hi Rich,

Can you send me the fully executed payment and performance bonds for the Kronenwetter, WI project? Our credit policy requires we have these on hand before any equipment ships.

Your PO noted this was a tax exempt job. Can you send me the tax exempt certificate?

Thanks,

**Amy Seibert**

Controller of Capital Projects - Kurita America Inc

MOBILE (612) 703-3836 | [a.seibert@kurita-water.com](mailto:a.seibert@kurita-water.com) | [www.kuritaamerica.com](http://www.kuritaamerica.com)

This e-mail message and all attachments transmitted with it contain confidential and proprietary business information owned by Kurita America Inc. and intended solely for the use of the addressee. The transmission of this e-mail may be legally privileged. If the recipient of this message is not the intended person or entity, you are hereby notified that any reading, dissemination, distribution, copying, or other use of this message, its contents, hyperlinks, and attached files of any kind is strictly prohibited. If you have received this message in error, please notify the sender immediately by a reply to this electronic mail message and delete this message and all copies and backups thereof. All rights to the information contained in this e-mail are reserved by Kurita America Inc.

## Brian Marquardt

---

**From:** Rich Dehnel  
**Sent:** Wednesday, October 18, 2023 7:56 AM  
**To:** Zach Gilmaster; Brian Marquardt  
**Cc:** Matthew R. Patterson  
**Subject:** 23066 Kronenwetter, Well #2- Filter System Delivery

Hi All,  
Below is a string of emails from the filter system company concerning submittals and delivery.

I have been getting the same response every week for the last couple of weeks as you can see.

So this is keeping everyone in the loop concerning delivery times of the filter system for this project.

Thank you for your time

**Rich Dehnel**  
PM/Project Engineer  
**Rohde Brothers, Inc.**  
W5745 Woodchuck Lane  
[Plymouth, WI 53073-0409](https://www.plymouthwi.gov/53073-0409)  
Company Main: (920) 893-5905  
Direct: (920) 449-5767 | Cell: (920) 960-3638  
[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com) | [www.rohdebros.com](http://www.rohdebros.com)



---

**From:** Nina HALVERSON <n.halverson@kurita-water.com>  
**Sent:** Monday, October 16, 2023 11:06 AM  
**To:** Rich Dehnel <dehnelr@rohdebros.com>; Brian Marquardt <marquardtb@rohdebros.com>  
**Cc:** Emily Nurmi <Emily@williamreidLtd.com>; Luke Laudolff <laudolffl@rohdebros.com>; Dan Moore <moored@rohdebros.com>  
**Subject:** RE: [EXT]RE: Kronenwetter, WI - Questions

I just had a meeting with my design team on the final document I was waiting for in order to submit – so this should be in your hands in the next few days.

There were some delays with the fabrication shop – they’re actually 52-54 weeks out for delivery and we had to find a new shop in order to meet the timelines for delivery.

As I noted in my previous email, I cannot give a delivery date for the tanks without approval of the submittal package, as that is required before we can secure the fabrication schedule. What date are you hoping to hit? I can present it to the fabrication shop, but we cannot guarantee it would be sooner than the quoted timeline once approval is given.

This timeline can be sped up some if you are able to review and approve the vessels right away once you get the submittal and then review and approve the remaining components after.

Thank you,

**Nina Halverson**

*Project Manager*

Mobile 651-706-0498 | [n.halverson@kurita-water.com](mailto:n.halverson@kurita-water.com)

Kurita America Inc. | [www.kuritaamerica.com](http://www.kuritaamerica.com)

[How are we doing? Take our short survey!](#)



---

**From:** Rich Dehnel <[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com)>  
**Sent:** Monday, October 16, 2023 10:54 AM  
**To:** Nina HALVERSON <[n.halverson@kurita-water.com](mailto:n.halverson@kurita-water.com)>; Brian Marquardt <[marquardt@rohdebros.com](mailto:marquardt@rohdebros.com)>  
**Cc:** Emily Nurmi <[Emily@williamreidltd.com](mailto:Emily@williamreidltd.com)>; Luke Laudolff <[laudolffl@rohdebros.com](mailto:laudolffl@rohdebros.com)>; Dan Moore <[moored@rohdebros.com](mailto:moored@rohdebros.com)>  
**Subject:** [EXT]RE: Kronenwetter, WI - Questions

Hello Nina,

It was mentioned in a previous email that the submittal for the large equipment package should have been received last week.

With a 44 week delivery time, plus the installation time, the project schedule is definitely at risk at its current timeline

It was mentioned that the submittals would be received in 6-8 weeks once the PO was received.

The PO for this equipment was sent on 8/4/203, which is approximately 10 weeks ago.

When can we expect to see this document? As of right now, you are this is the only outstanding submittal on the project that I am aware of.

Also the question is still out there unanswered: is it possible to receive the (4) vertical tanks early?

Thank you for your time

**Rich Dehnel**

PM/Project Engineer

**Rohde Brothers, Inc.**

W5745 Woodchuck Lane

[Plymouth, WI 53073-0409](#)

Company Main: (920) 893-5905

Direct: (920) 449-5767 | Cell: (920) 960-3638  
[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com) | [www.rohdebros.com](http://www.rohdebros.com)



**From:** Nina HALVERSON <[n.halverson@kurita-water.com](mailto:n.halverson@kurita-water.com)>  
**Sent:** Tuesday, October 3, 2023 1:14 PM  
**To:** Rich Dehnel <[dehnelr@rohdebros.com](mailto:dehnelr@rohdebros.com)>  
**Subject:** Kronenwetter, WI - Questions

You don't often get email from [n.halverson@kurita-water.com](mailto:n.halverson@kurita-water.com). [Learn why this is important](#)

Good afternoon, Rich,

Quick introduction, I am the Kurita project manager handling the water filtration project for Kronenwetter, WI. I spoke to Emily at Willian Reid a bit and she noted you have a few questions about the submittals and the filter delivery timelines – hopefully I can provide you some information to assist in getting those answered.

The submittal package should be to you the week of 10/13, that is what we are aiming for and I am working with my design engineers to get all documents needed to get you the full package.

Once that is in your hands and reviewed and we have approval I can provide a better idea of delivery date for the system, essentially, we base the delivery timeline off the submittal approval date as we can't secure fabrication until we have release.

Can you provide me with the best contact information, site address and any other information you might find to be helpful?

I am traveling and have limited access while in the mountains but have been trying to get connected to check messages as able but will be back in office Monday 10/9. My best contact information is below, feel free to reach to me directly with any questions regarding the timelines, system, submittal, or anything project related as I can get this information to you quicker than Emily reaching to me and then back to you.

I hope the week is going well, please let me know if you need more information in the meantime, otherwise expect to see that submittal package in the coming weeks!

Thank you,

**Nina Halverson**  
Project Manager



Mobile 651-706-0498 | [n.halverson@kurita-water.com](mailto:n.halverson@kurita-water.com)

Kurita America Inc. | [www.kuritaamerica.com](http://www.kuritaamerica.com)

*[How are we doing? Take our short survey!](#)*



This e-mail message and all attachments transmitted with it contain confidential and proprietary business information owned by Kurita America Inc. and intended solely for the use of the addressee. The transmission of this e-mail may be legally privileged. If the recipient of this message is not the intended person or entity, you are hereby notified that any reading, dissemination, distribution, copying, or other use of this message, its contents, hyperlinks, and attached files of any kind is strictly prohibited. If you have received this message in error, please notify the sender immediately by a reply to this electronic mail message and delete this message and all copies and backups thereof. All rights to the information contained in this e-mail are reserved by Kurita America Inc.

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Friday, October 20, 2023 10:58 AM  
**To:** Rich Dehnel  
**Cc:** Brian Marquardt; Dan Moore; Luke Laudloff  
**Subject:** RE: 23066 Kronenwetter Well #2 - Filter System Submittal

Thanks Rich. I have this in for review.

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



Built Right.™

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Rich Dehnel <dehnelr@rohdebros.com>  
**Sent:** Friday, October 20, 2023 9:46 AM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Cc:** Brian Marquardt <marquardtb@rohdebros.com>; Dan Moore <moored@rohdebros.com>; Luke Laudloff <laudloffl@rohdebros.com>  
**Subject:** 23066 Kronenwetter Well #2 - Filter System Submittal

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Zach,  
Attached is the submittal for the Filter System and Associated Equipment.

The vendor would like to have to back reviewed, with/without comments by 11/1 or before.

We all know this equipment are the long lead time items that the schedule is built around.

Thank you for your assistance

**Rich Dehnel**  
PM/Project Engineer  
**Rohde Brothers, Inc.**  
W5745 Woodchuck Lane  
[Plymouth, WI 53073-0409](http://Plymouth, WI 53073-0409)  
Company Main: (920) 893-5905  
Direct: (920) 449-5767 | Cell: (920) 960-3638

## Brian Marquardt

---

**From:** Zach Gilmaster (Ellis Stone Construction Company, Inc.)  
<Ellis\_Stone\_Construction\_notifications@procoretech.com>  
**Sent:** Monday, November 6, 2023 1:37 PM  
**To:** Rich Dehnel  
**Subject:** Kronenwetter Well No. 2: Submittal Distributed: (#47.0: Shop Drawings)

### Kronenwetter Well No. 2



More details: [View online](#)  [View PDF](#)

#### DO NOT REPLY TO THIS EMAIL

This is a notification sent from an unmonitored email address.

Please click on the "View Online" link in this Email to reply to this Submittal in Procore.

## Zach Gilmaster has distributed (#47.0: Shop Drawings)

**Project:** Kronenwetter Well No. 2  
**Submittal #:** 47  
**Title:** Shop Drawings  
**Recipients:** Rich Dehnel (Rohde Brothers, Inc.)

**Distribution Message:** None  
**Additional Attachments:** None

#### DISTRIBUTED RESPONSE

**Name:** Matthew Patterson (Becher Hoppe)  
**Response:** Reviewed as Noted  
**Comment:** see cover sheet  
**Attachments:** [46 61 21 - Horizontal Pressure Filter System.pdf](#)

More details: [View online](#)  [View PDF](#)

## Brian Marquardt

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Wednesday, December 20, 2023 11:57 AM  
**To:** Rich Dehnel  
**Subject:** RE: Kronenwetter Well No. 2: Submittal Distributed: (#47.0: Shop Drawings)

Let me check with Matt to confirm for sure.

Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



Built Right.™

3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007  
[www.elliswi.com](http://www.elliswi.com)

---

**From:** Rich Dehnel <dehnelr@rohdebros.com>  
**Sent:** Wednesday, December 20, 2023 11:46 AM  
**To:** Zach Gilmaster <zach@elliswi.com>  
**Subject:** FW: Kronenwetter Well No. 2: Submittal Distributed: (#47.0: Shop Drawings)

CAUTION: This email originated from outside your organization. Exercise caution when opening attachments or clicking links, especially from unknown senders.

Zach,  
This return from B/H says Reviewed as noted...


In looking at the attachment on line, I don't see any notes or comments...Am I missing something?

Rich

---

**From:** Zach Gilmaster (Ellis Stone Construction Company, Inc.)  
<Ellis\_Stone\_Construction\_notifications@procoretech.com>  
**Sent:** Monday, November 6, 2023 1:37 PM  
**To:** Rich Dehnel <dehnelr@rohdebros.com>  
**Subject:** Kronenwetter Well No. 2: Submittal Distributed: (#47.0: Shop Drawings)

Kronenwetter Well No. 2



More details: [View online](#)  [View PDF](#)

**DO NOT REPLY TO THIS EMAIL**

This is a notification sent from an unmonitored email address.

Please click on the "View Online" link in this Email to reply to this Submittal in Procore.

**Zach Gilmaster has distributed (#47.0: Shop Drawings)**

---

Project: **Kronenwetter Well No. 2**

Submittal #: **47**

Title: **Shop Drawings**

Recipients: **Rich Dehnel (Rohde Brothers, Inc.)**

---

Distribution Message: **None**

Additional Attachments: **None**

**DISTRIBUTED RESPONSE**

---

Name: **Matthew Patterson (Becher Hoppe)**

Response: **Reviewed as Noted**

Comment: **see cover sheet**

Attachments: **[46 61 21 - Horizontal Pressure Filter System.pdf](#)**

More details: [View online](#)  [View PDF](#)

Powered By Procore | [support@procore.com](mailto:support@procore.com) | <https://support.procore.com>

## Brian Marquardt

---

**From:** Matthew R. Patterson <mpatterson@becherhoppe.com>  
**Sent:** Wednesday, December 20, 2023 12:12 PM  
**To:** Zach Gilmaster  
**Cc:** Rich Dehnel  
**Subject:** RE: Kronenwetter - Filter Submittal  
**Attachments:** 46 61 21 - Horizontal Pressure Filter System FAC.pdf

Zach,  
I must have missed the cover sheet for the submittal. Here is the complete one.

**Matt Patterson, PE**  
Project Manager

### Becher-Hoppe Associates, Inc.

330 N. 4th Street | Wausau WI | 54403  
Direct 715-845-0419 | Mobile 715-574-2731  
Main 715-845-8000  
[mpatterson@becherhoppe.com](mailto:mpatterson@becherhoppe.com) | [www.becherhoppe.com](http://www.becherhoppe.com)

This email message is for the sole use of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure or distribution is prohibited. If you are not the intended recipient, please contact the sender by reply email and destroy all copies of the original message.

---

**From:** Zach Gilmaster <zach@elliswi.com>  
**Sent:** Wednesday, December 20, 2023 11:58 AM  
**To:** Matthew R. Patterson <mpatterson@becherhoppe.com>  
**Cc:** Rich Dehnel <dehnelr@rohdebros.com>  
**Subject:** Kronenwetter - Filter Submittal

Matt,  
  
Good morning. I was double checking the review of the 46 61 21 – Horizontal Pressure Filter System submittal, which was marked “Reviewed as Noted,” but there aren’t any notes or review stamps by Becher Hoppe. Could you please confirm that this is good to go?

Thank you,  
  
Zach Gilmaster  
Project Manager  
[Zach@elliswi.com](mailto:Zach@elliswi.com)



3201 Stanley Street  
Stevens Point, WI 54481  
Ph: 715-345-5000 ext. 133 • Fax: 715-345-5007

**Brian Marquardt**

---

**From:** Zach Gilmaster (Ellis Stone Construction Company, Inc.)  
<Ellis\_Stone\_Construction\_notifications@procoretech.com>  
**Sent:** Wednesday, December 20, 2023 12:15 PM  
**To:** Rich Dehnel  
**Subject:** Kronenwetter Well No. 2: Submittal Distributed: (#47.0: Shop Drawings)

Kronenwetter Well No. 2



More details: [View online](#)  [View PDF](#)

**DO NOT REPLY TO THIS EMAIL**

This is a notification sent from an unmonitored email address.  
Please click on the "View Online" link in this Email to reply to this Submittal in Procore.

**Zach Gilmaster has distributed (#47.0: Shop Drawings)**

**Project:** Kronenwetter Well No. 2  
**Submittal #:** 47  
**Title:** Shop Drawings  
**Recipients:** Zach Gilmaster (Ellis Stone Construction Company, Inc.)  
Rich Dehnel (Rohde Brothers, Inc.)

**Distribution Message:** None  
**Additional Attachments:** None

**DISTRIBUTED RESPONSE**

**Name:** Matthew Patterson (Becher Hoppe)  
**Response:** Reviewed as Noted  
**Comment:** see cover sheet  
**Attachments:** [46 61 21 - Horizontal Pressure Filter System FAC.pdf](#)  
[46 61 21 - Horizontal Pressure Filter System.pdf](#)

More details: [View online](#)  [View PDF](#)