

CM/rrp  
12.06.2024

**RESOLUTION NO 2024 - 146**  
**CITY OF LAKE CITY, FLORIDA**

**A RESOLUTION OF THE CITY OF LAKE CITY, FLORIDA APPROVING CHANGE ORDER NUMBER FOUR TO THAT CERTAIN CONTRACT BETWEEN THE CITY AND SGS CONTRACTING SERVICES, INC. AS SAID CONTRACT WAS APPROVED AND ADOPTED PURSUANT TO CITY OF LAKE CITY RESOLUTION NO 2023-099; PURSUANT TO SAID CHANGE ORDER NUMBER FOUR EXTENDING THE DATE OF SUBSTANTIAL COMPLETION AND THE FINAL PAYMENT DATE FOR THE REHABILITATION PROJECT AT THE CITY OF LAKE CITY'S WASTE WATER TREATMENT PLANT; MAKING CERTAIN FINDINGS OF FACT IN SUPPORT OF THE CITY APPROVING SAID CHANGE ORDER; RECOGNIZING THE AUTHORITY OF THE MAYOR TO EXECUTE AND BIND THE CITY TO SAID CHANGE ORDER; REPEALING ALL PRIOR RESOLUTIONS IN CONFLICT; AND PROVIDING AN EFFECTIVE DATE.**

**WHEREAS**, the City of Lake City ("City") and SGS Contracting Services (the "Vendor") entered into that certain contract for upgrading and rehabilitating the City's waste water treatment facility (the "Project"); and

**WHEREAS**, the City previously awarded the contract to complete the Project to the Vendor pursuant to Resolution No 2023-099; and

**WHEREAS**, Vendor desires to extend to November 20, 2024 the date of substantial completion, citing unexpected lead times to obtain equipment necessary to complete said Project; and

**WHEREAS**, Vendor desires to extend to December 20, 2024 the date of final payment, citing delays in receiving close out documents; and

**WHEREAS**, engaging the Vendor's services to complete the Project by approving said change order in the form of the agreement attached as an Exhibit hereto (the "Change Order") is in the public interest and in the interests of the City; now therefore

**BE IT RESOLVED** by the City Council of the City of Lake City, Florida:

1. Engaging the Vendor to provide the products and services in the Change Order to complete the Project is in the public or community interest and for public welfare; and
2. In furtherance thereof, the Change Order in the form of the Exhibit attached hereto should be and is approved by the City Council of the City of Lake City; and
3. The Mayor of the City of Lake City is the officer of the City duly designated by the City's Code of Ordinances to enforce such rules and regulations as are adopted by the City Council of the City of Lake City; and

4. The Mayor of the City of Lake City are each authorized to execute on behalf of and bind the City to the terms of the Change Order; and
5. The Mayor of the City of Lake City, as appropriate and as circumstances require, is directed to execute on behalf of and bind the City to the terms of the Change Order; and
6. All prior resolutions of the City Council of the City of Lake City in conflict with this resolution are hereby repealed to the extent of such conflict; and
7. This resolution shall become effective and enforceable upon final passage by the City Council of the City of Lake City.

**APPROVED AND ADOPTED**, by an affirmative vote of a majority of a quorum present of the City Council of the City of Lake City, Florida, at a regular meeting, this \_\_\_ day of December, 2024.

BY THE MAYOR OF THE CITY OF LAKE CITY, FLORIDA

---

Noah E. Walker, Mayor

ATTEST, BY THE CLERK OF THE CITY COUNCIL OF  
THE CITY OF LAKE CITY, FLORIDA:

---

Audrey Sikes, City Clerk

APPROVED AS TO FORM AND LEGALITY:

---

Clay Martin, City Attorney

**CHANGE ORDER NO. 4**

PROJECT: SMWWTF Rehabilitation

DATE OF ISSUANCE: 6-Dec-24

EFFECTIVE DATE: \_\_\_\_\_

OWNER: City of Lake City

OWNER'S CONTRACT NO: ITB-021-2022

CONTRACTOR: SGS Contracting Services, Inc.

ENGINEER: Mittauer & Associates, Inc.

ENGINEER'S PROJECT NO: 8904-20-1

You are directed to make the following changes in the Contract Documents.

Description: Increase in contract time of 180 calendar days due to the increased scope of work stated in Change Order No. 2 related to the reuse pump station replacement.

Reason for Change Order: The quoted fourteen (14) week lead time from reuse pump station supplier was exceeded.

Attachments (list documents supporting change):

**EXHIBIT TO RESOLUTION**

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES
Original Contract Price  \$ <u>2,173,300.00</u>	Original Contract Times Substantial Completion: <u>335</u> Ready for final payment: <u>365</u> days or dates
Net changes from previous Change Orders No. 0 to No. 3  \$ <u>-289,427.79</u>	Net changes from previous Change Orders No. 0 to No. 3  <u>172</u> days
Contract Price prior to this Change Order  \$ <u>1,883,872.21</u>	Contract Times Prior to This Change Order Substantial Completion: <u>24-May-24</u> Ready for final payment: <u>23-Jun-24</u> days or dates
Net Increase of this Change Order  \$ <u>0.00</u>	Net Increase (decrease) of this Change Order  <u>180</u> days
Contract Price with all approved Change Orders  \$ <u>1,883,872.21</u>	Contract Times With All Approved Change Orders Substantial Completion: <u>20-Nov-24</u> Ready for final payment: <u>20-Dec-24</u> days or dates

**NOT FOR EXECUTION**

APPROVED:  
  
By: EXHIBIT-NOT FOR EXECUTION  
Owner (Authorized Signature)  
  
Date: \_\_\_\_\_

ACCEPTED:  
  
By: EXHIBIT-NOT FOR EXECUTION  
Contractor (Authorized Signature)  
  
Date: \_\_\_\_\_