



PUBLIC SERVICES DEPARTMENT
 1749 3rd Avenue South
 Lake Worth Beach, FL 33460
 TEL: 561-586-1720

CHANGE ORDER

Contractor: B&B Underground Construction, Inc.

Project Name: District 1, Year 3 B Neighborhood Road Program

Change Order Number: 03

Change Order Effective Date: 6/2/20 **Contractor Phone:** 561-249-0341

Change Order Type: Unit Price

Description of Change:

This Change Order is for the final contract reconciliation for the improvements associated with the District 1, Year 3 Project B Neighborhood Road Program. The roadway improvements were constructed in accordance with the plans and specifications and the quantity overruns were staff directed which included additional traffic calming measures, additional signage and striping, and additional concrete sidewalk work. The watermain work was completed under budget. The total net cost overrun was \$212,312.26.

<u>Account Fund</u>	<u>Account Number</u>	<u>Final Balancing Amount</u>	<u>Note</u>
Roadway Bond	308-5020-519-63-15	(\$552,141.55)	Overrun (Add'l Work)
Water Utilities	422-7034-533-63-15	\$339,829.29	Underrun (Credit)
Total Overrun/Underrun		(\$212,312.26)	Net Change Order

Attached Exhibit A illustrates the scope and associated Roadway overruns and Water utility underruns per the Final Pay Application #13.

Price of Original Contract: \$4,175,660.00 (authorized by Commission on 1/15/19
Agenda Item (#9K))

Current Price of Contract (including Change Order 02): \$4,741,493.65

Price of Current Change Order: \$212,312.26

New Contract Price: \$4,953,805.91

Basis of Price Change: Unit Price Time & Material Lump
Sum

Contract Time Change

No Change Extended Decreased by 141 work days

The CONTRACTOR and the OWNER agree that this CHANGE ORDER represents the complete agreement of the parties with respect to these matters as of the date of this CHANGE ORDER. By approving this Change Order, the CONTRACTOR releases any and all claims that it may have against the OWNER under the subject contract including, but not limited to claims for equitable adjustments, which occurred or accrued prior to the effective date of this CHANGE ORDER.

This Change Order may be executed in counterparts and is not effective until approved by either the City Manager or City Commission (as designated on the last page of this Change Order).

Reviewed and Accepted by: B&B Underground Construction, Inc.

(Contractor Name)



Contractor Representative (Signature)

President

Title

14 MAY 2020

Date

Approved by: _____

(Department Director)

(Date)



IN WITNESS WHEREOF the parties hereto have made and executed this Change Order to the District 1, Year 3 B Neighborhood Road Program on the day and year first above written.

CITY OF LAKE WORTH BEACH, FLORIDA

ATTEST:

By: _____
Deborah M. Andrea, City Clerk

By: _____
Pam Triolo, Mayor

APPROVED AS TO FORM AND
LEGAL SUFFICIENCY:

APPROVED FOR FINANCIAL
SUFFICIENCY

By: _____
Glen J. Torcivia, City Attorney
/mpa

By: _____
Bruce T. Miller, Financial Services Director

CONTRACTOR: **B&B UNDERGROUND CONSTRUCTION, INC.**

[Corporate Seal]

By: _____
Stephen Decker

Print Name: Stephen Decker

Title: President

STATE OF FLORIDA)
COUNTY OF PALM BEACH)

The foregoing instrument was acknowledged before me this 14th day of May, 2020 by Stephen Decker, as President (title), of B&B Underground Construction a Florida corporation authorized to do business in the State of Florida, and who is personally known to me or who has produced the following personally known as identification.

Notary Public

Laura Demillo
Print Name: Laura Demillo
My commission expires: 5/19/20





"EXHIBIT A"

See Pay Application #13 – Final